S
625.704
H3Pc
Oct.7,1985

PLEASE RETUR

Montana State Library
3 0864 1006 6506 9

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

OCT 24 1985

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

ISSUED THE FIRST MONDAY OF THE MONTH
OCTOBER 7,1985



LEGEND

STATE MAINTAINED FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capital
- County Seat | Butte Over 5000
- Other | Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Final PIH	52	50	Mar 3 1986
268	Mullan Road (2 Scts) RS 263-1(4)1	G,GS,PMS & Structure 4.2 Miles	Plans to Checker	17	61	Apr 25 1986
603	Libby Southeast F 1-1(19)38	PMS 6.5 Miles	Final PIH	35	10	March 1986
845	St. Regis Northeast F 35-1(5)0	PMS & Widening 3.4 Miles	Plans to Checker	0	90	Apr 30 1986
024	Flathead Co. Line-South F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans to Checker	0	87	Sept 17 1986
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Prelim PIH	0	18	May 6 1986
772	West of Dixon (Revais Cr.) BRF 6-1(28)105	Structure & App. 0.5 Miles	Final PIH	0	6	Nov 25 1987
649	Meadow Creek - South S 508-1(2)12	G,GS,PMS,& Structure 5.5 Miles	Prelim PIH	0	5	June 3 1987
891	Perma - Dixon F 6-1(30)91	G,GS PMS 17.3 Miles	Prelim PIH	0	5	Oct 30 1987
706	Missoula - Bonner IR 90-2(75)106	Conc. Surf. Rehab. 4.6 Miles	Prelim PIH	113	24	Oct 29 1985

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - 2 Yellow Copies

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
567	Elk Hill-Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Plans to Checker	192	81	Jan 2 1986
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Design Planning Report	0	0	June 11 1986
873	Perma Canyon Roadway RS 382-1(1)1	F, GS, PMS 2.8 Miles	Final PIH	0	45	May 12 1988
635	Seeley Lake-Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	118	18	Oct 29 1985
816	Big Fork - East F 83-1(3)74	PMS & Widening 8.7 Miles	Final PIH	2	50	Dec 1 1985
634	Clearwater Jct - East FR 24-1(16)32	PMS & Widening 11.8 Miles	Prelim PIH	6	24	Oct 22 1985
770	Ovando - East RTF - HES 24-2(16)43	PMS & Widening 12.3	Prelim PIH	19	10	Sept 13 1986
604	Eureka - South F 5-4(2)174 U-1	G,GS,PMS& Structure 12.6 Miles	Final PIH	0	11	Nov 13 1989
861	Ravalli Weigh Station F 5-2(30)27	Scale, Scale House & Approaches	Final PIH	21	6	Sept 26 1986

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - 2 Yellow Copies

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
880	Happy's Inn F 1-1(26)69	PMS 11.3 Miles	Planning Report	0	1	Feb 23 1989
788	Marion West F 1-2(22)90	PMS & Widening 9.8 Miles	Final PIH	175	21	Nov 15 1985
724	Whitefish-Olney F 5-3(20)129	Timber Removal 16.6 Miles	Prelim PIH	0	0	Dec 1 1986
	Arlee - St. Ignatius	PMS 15.9 Miles	Final PIH	0	0	
	Ronan - Polson F 5-2(9)46	PMS 11.7 Miles	Final PIH	0	0	
	McGregor Lake E & W	PMS & Widening 8.5 Miles	Prelim PIH	0	0	
	Thompson Falls - East	PMS & Widening 4.7 Miles	Prelim PIH	0	0	
931	Missoula West IR 90-2(78)94	Conc. Surf. Rehab 12.0 Miles	Final PIH	20	11	July 6 1987

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - 2 Yellow Copies

bls/40Ka/STND40

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-25-85

PROJECT NO.: I-IG90-1(61)27 U-8 89
PROJ. NAME: ST. REGIS E. & W
LENGTH: 16.8 Miles
COUNTY: MINERAL
CONTRACT TIME: 220 Working Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 98
% TIME USED: 86
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,446,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: OCT. 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST REGIS, MT

GENERAL: All major items are 100% complete except:
Seeding & Fert. = 68%; All Signing 96%

2-Employees in office on notes for final

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-25-85

PROJECT NO.: IIG90-1(61)274-10 CONTRACT AMOUNT: $ 757,626

PROJ. NAME: St. Regis, E & W. CONTRACTOR: Pacemaker Industries

LENGTH: 0.2 Mi FROM (town): Spokane, Wa.

COUNTY: Mineral AWARD DATE: 7-6-84

CONTRACT TIME: 110 days DATE WORK STARTED: 8-16-84

ORDER TO PROCEED DATE: 7-30-84 PROBABLE COMPLETION DATE: Oct. '85 ?

% COMPLETE: 83 NO. DAYS WORKED PER WEEK: 5-7

% TIME USED: 96 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10+5=15 NO. HOURS PER SHIFT: 8-10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Silvey TELEPHONE: 649-2460

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: St. Regis.

GENERAL: St. Regis River Br. — Painting complete
Concrete placed in End Barrier sections & Transition
Sections. Mfg. Barrier sections set no certification - no pay
Minor deck grinding & filling left & barrier alignment.
Clark Fork River Br.
Barrier rail on bridge 99% Complete. End barrier rail
sections same as St. Regis River Br.
Concrete placed on side walk section App. Spans.
now removing forms.
Preparing for br. Floor overlay.
Removed net & net hangers.
Painting 95% Complete
Exp. jt. have not arrived as yet!

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-85

PROJECT NO.: IR 90-1(100)64
PROJ. NAME: 2 miles East of Thelma East
LENGTH: 18.4 miles
COUNTY: Mineral & Missoula
CONTRACT TIME: 78 working days
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 98
% TIME USED: 82
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,446,644.60
CONTRACTOR: Western Materials, Inc.
FROM (town): Missoula, Mt.
AWARD DATE: 3-28-85
DATE WORK STARTED: 5-27-85
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Renato TAHITA
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 722-4538
ADDRESS: Alberton, Mt.

GENERAL: All paving operations completed. The only item remaining is the installation of plastic words + symbols.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-85

PROJECT NO.: IR 90-2 (72)98
PROJ. NAME: MISSOULA EAST & WEST
LENGTH:
COUNTY: MISSOULA
CONTRACT TIME: 140
ORDER TO PROCEED DATE:
% COMPLETE: 86 90
% TIME USED: 80 90
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: IDAHO CONST.
FROM (town): TWIN FALLS, IDAHO
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 9-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William C. MAART
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 549-6491
ADDRESS: DEPT OF HIGHWAYS
MISSOULA, MT

GENERAL: All Structures are open for traffic except Sta. 241 EB where the contractor has completed the overlay for the Rt half of the structure and the Approach & PCCP Slabs @ the west end, also Sta. 563 EB where the contractor is working on the class "A" Repair on the Rt. half of the structure

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: IR 90-1(61)142
PROJ. NAME: Bearmouth-E&W
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 99
% TIME USED: 83
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,777,337.75
CONTRACTOR: Jim Gilman Exc. Inc.
FROM (town): Butte
AWARD DATE: 8-21-84
DATE WORK STARTED: 1-16-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 288-3875
ADDRESS: _____

GENERAL: The second application of paint striping has been completed. End anchors were completed during the past month. Work remaining consists of minor cleanup removal of one approach and replacing interstate fence at the pit area.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-25-85

RTF 5-1(6)0

PROJECT NO.: RTF 5-1(7) 6
PROJ. NAME: DESMET - EVARO EVARO - NORTH
LENGTH: 5.8 & 8.7 MILES
COUNTY: MISSOULA & LAKE
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 8-5-85
% COMPLETE: 31
% TIME USED: 28%
NO. MEN EMPLOYED: 13-48
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 4,251,533.10
CONTRACTOR: RIVERSIDE CONST INC.
FROM (town): PLAINS MT
AWARD DATE: 6-28-85
DATE WORK STARTED: 7-16-85
PROBABLE COMPLETION DATE: AUG 1986
NO. DAYS WORKED PER WEEK: 5-6
NO. SHIFTS PER DAY: 1-2
NO. HOURS PER SHIFT: 8-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: GRADING IS 70% COMPLETE WITH MOST OF THE WORK TO BE DONE ON THE CUT LT. 128 TO 142. ON THE LOWER STRETCHES THE 1½" CAC HAS BEEN BLUE-TOPPED AND IS NEARLY READY FOR ¾" CTS. PIPE IS 95% COMPLETE. CONTRACTOR PLANS TO START PAVING ABOUT OCT. 7 IF THE WEATHER PERMITS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: MBP 6-1(31)28
PROJ. NAME: Br. over Clark Fork
LENGTH: NA
COUNTY: Sanders
CONTRACT TIME: Completion Date 10-15
ORDER TO PROCEED DATE: 6-27-85
% COMPLETE: 25
% TIME USED: NA
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 63000
CONTRACTOR: Tri-S Painting Inc.
FROM (town): Yakima WA
AWARD DATE: 6-6-85
DATE WORK STARTED: 9-11-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Larry Checik
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE:
ADDRESS: Plains, MT

GENERAL: Work was started on 9-11-85 - Work in progress consisted of cleaning and spot painting of the structural steel.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1985

PROJECT NO.: BRF 6-1(21)33
PROJ. NAME: Beaver Crk., T-Falls
LENGTH:
COUNTY: Sanders
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 77
% TIME USED: 84
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,030,916.09
CONTRACTOR: Cop Constr. Co.
FROM (town): Billings Mont.
AWARD DATE: 2-8-85
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: 11-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: L. J. Chezik
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE:
ADDRESS: Plains, Montana

GENERAL: Work during the past period consisted of driving the piling for Bents no. 184. Placing concrete and reinforcing steel for the columns and caps of Piers no. 293 and footings of Bent no. 4. Working on the slide correction on the Rt side — Sta. 976+50 to Sta 978+30 - Continued work on the demolition of the old Bridge.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

11

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: F 7-2(9)92
PROJ. NAME: Brooks St.
LENGTH: 1.501 Miles
COUNTY: Missoula
CONTRACT TIME: 120 Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 85
% TIME USED:
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,465260.40
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: Jan 31, 1985
DATE WORK STARTED: 3-22-85
PROBABLE COMPLETION DATE: 11-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: Paving work has been completed. Median curb work is in progress at the intersection of Brooks and Russell on the section that was left out for paving that area. The contractor is working on signs and pavement markings when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

FINAL

CMS-14

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-25-85

PROJECT NO.: BHF 24-2(1)49
CONTRACT AMOUNT: $ 207,972.95
PROJ. NAME: N. FORK BLACKFOOT
CONTRACTOR: M^C INTYRE CONST.
LENGTH: 0.11 MILES
FROM (town): GREAT FALLS
COUNTY: POWELL
AWARD DATE: 10-5-84
CONTRACT TIME: 90 W. D.
DATE WORK STARTED: 10-16-84
ORDER TO PROCEED DATE: 10-22-84
PROBABLE COMPLETION DATE: N/A
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 94
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: 8-9-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-12-85
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: JASON R. GIARD
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: MISSOULA

GENERAL: PROJECT IS COMPLETE & THE FINAL HAS BEEN SUBMITTED. Final estimate submitted to Helena-9-16-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

13

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1985

PROJECT NO.: HES 93-1(2)10
HES 444(21)U-1

PROJ. NAME: West of Lolo Safety

LENGTH: ———

COUNTY: Missoula

CONTRACT TIME: 30 W.D.

ORDER TO PROCEED DATE: 8-5-85

% COMPLETE: 100

% TIME USED: 47

NO. MEN EMPLOYED: ———

ACTUAL COMPLETION DATE: 8-21-85

CONTRACT AMOUNT: $ 69,224

CONTRACTOR: One Way Sign & Const. Inc.

FROM (town): Billings

AWARD DATE: June 26, 1985

DATE WORK STARTED: 8-1-85

PROBABLE COMPLETION DATE: ———

NO. DAYS WORKED PER WEEK: ———

NO. SHIFTS PER DAY: ———

NO. HOURS PER SHIFT: ———

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-27-85

EFFECTIVE OPENING DATE: ———

PROJECT MANAGER: James Williams

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: ———

GENERAL: The Final Estimate is being checked in the District office. It will be submitted to Helena about October 22, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: RS 212-2(4)3
PROJ. NAME: Moiese-South
LENGTH: 1.4 Miles
COUNTY: Lake
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-29-85

CONTRACT AMOUNT: $ 805226.23
CONTRACTOR: Glenn Rehbein Exc. Inc.
FROM (town): Lino Lakes MN
AWARD DATE: 2-8-85
DATE WORK STARTED: 3-18-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-1-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Green
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 649-2460
ADDRESS:

GENERAL: The Final Estimate was submitted to Helena on Sept 19, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: BRS 382-1(3)3
PROJ. NAME: PERMA CANYON
LENGTH: 0.187
COUNTY: SANDERS
CONTRACT TIME: 50 WD
ORDER TO PROCEED DATE: 7-8-85
% COMPLETE: 17 %
% TIME USED: 36 %
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 286,292.95
CONTRACTOR: GLENN REHBEIN EXC., INC.
FROM (town): LINO LAKES, MN
AWARD DATE: JUNE 6, 1985
DATE WORK STARTED: SEPT. 6, 1985
PROBABLE COMPLETION DATE: NOV. 5, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L. CLYR
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 649-2460
ADDRESS: ST. REGIS, MT.

GENERAL: GLENN REHBEIN HAS COMPLETE INSTALLATION OF 1 ARCH PIPE, AND, IS WORKING ON THE OTHERS. ARCH PIPE IS 31 % COMPLETE. REMOVE STRUCTURES IS 67 % COMPLETE. PROGRESS HAS BEEN HAMPERED SOME BECAUSE OF RAIN, AND, A DELAY IN RECIEVING MATERIALS ON THE JOB.

ENG. CULVERT 31 % COMP.
BEDDING 17 % COMP.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

16

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-85

PROJECT NO.: RS 507-1(3)0
PROJ. NAME: Alberton South
LENGTH: 1.2 miles
COUNTY: Mineral
CONTRACT TIME: 75 working days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 99
% TIME USED: 96
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 721712.55
CONTRACTOR: Western Materials Inc.
FROM (town): Missoula, Mt.
AWARD DATE: 12-5-85
DATE WORK STARTED: 2-21-85
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gerald Tahita
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 722-4538
ADDRESS: Alberton, Mt.

GENERAL: Contractor has just completed striping. The will then start finishing seeding & fertilizing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: M 8116 (3)
PROJ. NAME: Mount Ave-Missoula
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-29-85

CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Const. Co.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-29-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The Final Estimate was submitted to Helena on September 12, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-85

RTF I-2(10)142
TOF I-2(01)148&2

PROJECT NO.: E-65-1(2)0
CONTRACT AMOUNT: $8,485,491.43

PROJ. NAME: N. HORSE - W. GLACIER
CONTRACTOR: HILOE CONST. CO.

LENGTH: 10.4 MILES
FROM (town): GREAT FALLS

COUNTY: FLATHEAD
AWARD DATE: 4-3-85

CONTRACT TIME: 200 W.D.
DATE WORK STARTED: 5-1-85

ORDER TO PROCEED DATE: 4-22-85
PROBABLE COMPLETION DATE: July 1987

% COMPLETE: 27
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 45
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 46
NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: E. PREDALUE
TELEPHONE: 387-5050

NO. OF ENG. PERSONNEL EMPLOYED: 15-18
ADDRESS: P.O. BOX 158
CORAM, MONTANA
59913

GENERAL: HILOE CONST.: EXCAVATING FROM STA. ~~220~~ 220+ AND PLACING EMBANKMENT STA. 280+ HAS BEEN SLOW DUE ~~TO~~ TO WEATHER, THE SCRAPERS HAVE ONLY WORKED 7 SHIFTS IN THE LAST 4 WEEKS. CONTRACTOR MOVED TO THE BALANCE FROM 590+ TO THE END OF PROJECT THIS WEEK AS THE MATERIAL IS MORE GRAVEL & WORKS BETTER AS IT IS DRIER. THE STORM DR. LINE IS COMPLETE IN N. HORSE & CORAM WITH CROSS DR. & SETTLING POND TO BE COMPLETED.
MARTINEZ IS PRESENTLY WORKING ON THE WEST GLACIER STORM DR.
STENERSON CONST. IS PRESENTLY DOING WATERLINE RELOCATION IN CORAM.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-24-85

PROJECT NO.: F 5-2(21)61 + E 52-1(3)0

CONTRACT AMOUNT: $ 1,406,213.65

PROJ. NAME: Polson N.W. + E

CONTRACTOR: Bak Paving Co. Inc.

LENGTH: 6.1 mi + 3.6 mi.

FROM (town): Swan River, Jct.

COUNTY: Lake

AWARD DATE: 4-26-85

CONTRACT TIME: 90 w.d.

DATE WORK STARTED: 8-12-85

ORDER TO PROCEED DATE: 5-28-85

PROBABLE COMPLETION DATE: Oct 85

% COMPLETE: ~

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 76%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10-14

NO. HOURS PER SHIFT: 9+

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Kalberg

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 400
Kalispell Mt. 59901

GENERAL: Nelson is approximately 85% complete with the slope flattening and approach fill extensions. They have removed 2 stockpasses and replaced one with a 84" CMP.

The contractor found 2 other borrow sources and is currently having no problems with material. Proposed Paving date is now 9-30-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 25, 1985

PROJECT NO.: F 5-3(16)126
PROJ. NAME: Whitefish-West & South
LENGTH: 6.3 Miles
COUNTY: Flathead
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 96
% TIME USED: 100
NO. MEN EMPLOYED: 12 to 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 830,944.11
CONTRACTOR: Peak Paving Co. Inc.
FROM (town): Sandpoint, Idaho
AWARD DATE: October 31, 1984
DATE WORK STARTED: May 3, 1985
PROBABLE COMPLETION DATE: October 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Work Consisted of striping & shoulder gravel, making these two items 100% complete. The sub-contractor for the guardrail plans on installing the guardrail the week of october 1st. By mid October the project should be 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: F-HES 6-1(30)104 F-HES 414(31) U-2

CONTRACT AMOUNT: $ 17,100

PROJ. NAME: Signing Various Locations

CONTRACTOR: Harp Fine Const, Inc.

LENGTH: _____

FROM (town): Kalispell

COUNTY: Sanders & Lincoln

AWARD DATE: 4-28-85

CONTRACT TIME: 20 W.D.

DATE WORK STARTED: 7-25-85

ORDER TO PROCEED DATE: 5-28-85

PROBABLE COMPLETION DATE: _____

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: _____

% TIME USED: 85

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 8-8-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-8-85

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: J. Kalberg

TELEPHONE: _____

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: _____

GENERAL: The Final estimate was submitted to Helena 10-1-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1985

RTF 36-1(2)5
RTF 6-1(29)10

PROJECT NO.: F-HES 6-1(18)68
CONTRACT AMOUNT: $ 1,399,979.52

PROJ. NAME: See Below
CONTRACTOR: Peak Paving Co., Inc.

LENGTH: 15.0 19.5 7.0 Miles
FROM (town): Sandpoint, Idaho

COUNTY: Sanders
AWARD DATE: April 26, 1985

CONTRACT TIME: 90 Work Days
DATE WORK STARTED: June 11, 1985

ORDER TO PROCEED DATE: May 28, 85
PROBABLE COMPLETION DATE: May 1986

% COMPLETE: 85
NO. DAYS WORKED PER WEEK: 5 - 6

% TIME USED: 76
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 25±
NO. HOURS PER SHIFT: 4 - 12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger
TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Project RTF 36-1(2)5 was seal coated and striped the past reporting period. It is 100% complete.

Project F-HES 6-1(18)68 was completed paving on September 25 and work began on placing shoulder material. Interim striping will be next week with Guard rail work also slated to begin next week. Allother work is bacially complete except for seeding and seal coat.

*5 Miles north of Plains - North
Trout Creek - Northwest
~~Plains West~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-85

PROJECT NO.: F 38-1(5)4
CONTRACT AMOUNT: $5,368,510.28
PROJ. NAME: Col. Falls - E & W
CONTRACTOR: TRI-STATE CONST.
LENGTH: 4.3 MILES
FROM (town): BELLEVUE, WASH.
COUNTY: FLATHEAD
AWARD DATE: 9-30-83
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: 2-1-84
ORDER TO PROCEED DATE: 10-4-83
PROBABLE COMPLETION DATE: OCT. 10, 1985
% COMPLETE: 99
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 127
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 10-12
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
TELEPHONE: 387-5050
NO. OF ENG. PERSONNEL EMPLOYED: 1-3
ADDRESS: P.O. BOX 158
CORAM, MONTANA
59913

GENERAL: TRI-STATE IS PRESENTLY REMOVING THE COVERING FROM THE THERMO PLASTIC STRIPING AND SHOULD HAVE IT COMPLETED THIS WEEK. WITH CURB PAINTING & MEDIAN ARROWS REMAINING. ALL WORK REMAINING SHOULD BE COMPLETE WITHIN THE NEXT 2 WEEKS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/26/85

PROJECT NO.: RS548-1(5)4
CONTRACT AMOUNT: $1,249,387.36
PROJ. NAME: W. Reserve Dr.-N. of Kal.
CONTRACTOR: American Asphalt, Inc.
LENGTH: 1.7 miles
FROM (town): Missoula
COUNTY: Flathead
AWARD DATE: 9/28/84
CONTRACT TIME: 80 working days
DATE WORK STARTED: 4/15/85
ORDER TO PROCEED DATE: 10/28/85
PROBABLE COMPLETION DATE: 10/18/85
% COMPLETE: 92
NO. DAYS WORKED PER WEEK: 1-5
% TIME USED: 97.5
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Marin
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 2-7
ADDRESS: 5th Ave. NE & MOntana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: Plant Mix Surf (paving) is now 99% complete. Chip & Seal (Cover Material 1/2in. Gr2A & CRS-2) is now 100% complete. Sidewalk is now 90% complete. Stormdrain is now 100% complete. Culverts are now 100% complete. Grading is now 100% complete. Various cleanup jobs are in operation. Signing subcontractor arrived on the job 9/23/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

FINAL

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-24-85

PROJECT NO.: STMP 2799-85
PROJ. NAME: State Maint. Sites/s.
LENGTH: —
COUNTY: Flathead, Sanders, Lincoln
CONTRACT TIME: 63 W.D.
ORDER TO PROCEED DATE: 7-16-85
% COMPLETE: 100%
% TIME USED: 97%
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE: 9-20-85

CONTRACT AMOUNT: $175,120.00
CONTRACTOR: Peak Paving Co. Inc.
FROM (town): Stanspoint, Id.
AWARD DATE: 3-11-85
DATE WORK STARTED: 6-4-85
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Kalberg
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, MT.

GENERAL: Contractor completed project 9-20-85. This project was completed within Contract Time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: RS 269-1(5)0 DATE SURVEY AUTHORIZED: 4-1-83

PROJ. NAME: Hamilton-Corvallis DATE WORK STARTED: 2-4-85

LENGTH: 9.6 Miles ESTIMATED COMPLETION DATE: 9-25-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Allen Dutton TELEPHONE: 288-3875

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-85

PROJECT NO.: F 24-1(14)23 DATE SURVEY AUTHORIZED: 2-16-84

PROJ. NAME: GREENOUGH HILL NO. DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: ——

DATE SUBMITTED TO DISTRICT: 9-27-85

PROJECT MANAGER: LARSON R. 6 HRD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 1-3 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1985

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1/3/84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11/14/84

LENGTH: 3± Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
278-1(4)0 Jackson Int. West	PMS Overlay & Widening	P.I.H.	0	0	—
M 0299(4) U1 Anaconda Streets	Overlay, Grading & Drainage	FIN DES.	0	100	4/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	P.I.H.	44	5	11/86
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	FIN DES	0	100	4/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	P.I.H	48	50	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	P.IH	88	60	1/87
M 0299(4) U2 Anaconda Streets	Reconstr., Sidewalk, Curb, Gutter & St. Dr.	P.IH	0	0	—
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	P.I.H.	182	40	1/86
F 49-1(4)2 Dillon-North	PMS Overlay & Widening	P.IH	32	5	—
F 46-3(1)42 15 Mi. NE Wisdom NE	PMS Overlay & Slope Flatten	P.I.H.	0	5	—
F HES 49-1(5)9 DILLON - TWIN BRIDGES	GUARDRAIL & SLOPE FLATTEN	P.I.H.	70, 10		5/87

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	FIN DES	0	100	6/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	0	85	1/86
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	0	7	11/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	0	20	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	8	7	3/86

vf6/na/cm

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-2-85

PROJECT NO. HES 8-4(5)76 & BHF 8-4(8)76 CONTRACT AMOUNT: $ 1,721,425.85

PROJ. NAME: County Rd. & Missouri R. Br. CONTRACTOR: McIntyre Construction Co., Inc.

LENGTH: 0.70 Miles FROM (town): Great Falls, Mt.

COUNTY: Broadwater County AWARD DATE: August 28, 1985

CONTRACT TIME: 150 working days DATE WORK STARTED: 9-16-85

ORDER TO PROCEED DATE: 9-30-85 PROBABLE COMPLETION DATE: 7-1-86

% COMPLETE: 0 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 1 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 12 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: 2701 Prospect

Helena, Mt. 59620

GENERAL: The project has just started. Clearing and top soil removal has been done. Borrow is being hauled to the fill sites and a work bridge and dike is being built. Work on the structure will begin when cofferdam drawings are approved.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/85

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMEROW-South
LENGTH: 11.5 Miles
COUNTY: MADISON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7/3/85

CONTRACT AMOUNT: $ 3,476,345.47
CONTRACTOR: Jim Gilman Exc.
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/5/85
EFFECTIVE OPENING DATE: 7/3/85
PROJECT MANAGER: Shaylor
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman MT. 59715

GENERAL: Project Complete - Final To be Submitted To Dist Ofc by 10/10/85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 30 Sep 85

PROJECT NO.: I ID 15-1(68)44
I ID 15-1(52)46U3

CONTRACT AMOUNT: $ 5,996,110.85

PROJ. NAME: Armstead N&S, Pipe Organ N&S

CONTRACTOR: J.J. Welcome Construction Co., Inc.

LENGTH: 7.1 Miles

FROM (town): Redmond, WA 98052

COUNTY: Beaverhead

AWARD DATE: 2-8-85

CONTRACT TIME: 180 WD

DATE WORK STARTED: 5-24-85

ORDER TO PROCEED DATE: 2-10-85

PROBABLE COMPLETION DATE: Jun 86

% COMPLETE: 40

NO. DAYS WORKED PER WEEK: 6

% TIME USED: 58

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 30-45

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Contractor hauling out of cut area between Sta. 542+50 to Sta. 555+00, and placing embankment from Sta. 485+00 to Sta. 515+00, also cutting Ramp areas and hauling to Sta. 450+00 to Sta. 500+00. Contractor 5-Trucks, 1-D-7 Cat, 1-Frontend Loader hauling RipRap along K -Line and River Sta. 144+00 to Sta. 148+00 and ~~xxxxx~~in stockpiling RipRap Sta. 141+00.

Gilman Excavating hauling Base Course 3 In Gr 2A, Sta. 830+00 to Sta. 669+50, also Laying and processing gravel, crushing Base Course 1 1/2" Gr 5A, and hauling to Sta. 829+00 to 787+20, also laying and proceesing.

One Way Sign removing guardrail at various locations throughout th Project.

COP Construction, formed and poured division box on Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 3, 1985

RTI 15-1(74)74
RTF 29-1(11)57

PROJECT NO.: RTI 90-5(46)256

CONTRACT AMOUNT: $ 1,244,151.00

PROJ. NAME: SEAL & COVER JOBS

CONTRACTOR: RIVERSIDE CONTRACTING

LENGTH: 49.5 Mi.

FROM (town): PLAINS, MT.

COUNTY: SILVER BOW, MADISON, BEAVERHEAD & JEFFERSON

AWARD DATE: 4-3-85

CONTRACT TIME: N/A

DATE WORK STARTED: 7-17-85

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: N/A

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-27-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. WILSON

TELEPHONE: 494-3224

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: BUTTE

GENERAL: FINAL DATA HAS NOT BEEN RECEIVED IN DISTRICT OFFICE.

BOZEMAN DIVISION ~ OLE OLSON FPM:
PROJECTS RTF 13-1(8)9 & *RTF 50-1(4)0 ARE BOTH COMPLETE.

*~ IN DIST. OFF.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: I-IG 15-2(55)130
PROJ. NAME: Butte - North
LENGTH: 3.8 Miles
COUNTY: Silver Bow
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: 8-26-85
% COMPLETE: 6%
% TIME USED: 14%
NO. MEN EMPLOYED: 44
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,034,165.64
CONTRACTOR: Sletten Construction
FROM (town): Great Falls, MT
AWARD DATE: 7-25-85
DATE WORK STARTED: 8-19-85
PROBABLE COMPLETION DATE: 11-1-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 hours

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, Montana 59702

GENERAL: Work is underway. Contractor started stripping Topsoil on 9-8-85. Started installing pipe on 9-6-85. Started excavating in cut Sta. 88+00± & building fill at Sta. 83+80± on 9-10-85. Contractor plans to start double shifting excavating cut of borrow Rt. of Sta. 50± to Sta. 60± & filling Sta. 50± to Sta. 60± on 10-3-85.
Engineering layout is 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 (Butte)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/3/85

PROJECT NO.: I-IG-15-2(55)130
PROJ. NAME: Butte North
LENGTH: 0.042 miles (structure)
COUNTY: Silver Bow
CONTRACT TIME: 150 working days
ORDER TO PROCEED DATE: 8/26/85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,034,165.64
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Montana
AWARD DATE: 7/25/85
DATE WORK STARTED: 8/27/85
PROBABLE COMPLETION DATE: August 1986 (structure)
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman (struct.) TELEPHONE: 494 5894
NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: Butte, Montana

GENERAL: Progress on the structure portinn of this contract, has been fair. Lay out of structure is complete, four footing excavations are complete, concrete has been placed for bents 1 & 5 footings and bent 5 columns.

Percentages complete are as follows: bridge survey controls 15; structure excavation 75; class AD concrete 14; reinforcing steel 14.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: I 15-3(42)150 U2
PROJ. NAME: BERNICE-BASIN
LENGTH: 0.05 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 100
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-29-85

CONTRACT AMOUNT: $ 665,081.48
CONTRACTOR: CoP CONST. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 4-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: HAROLD WIEBE
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 225-3962
ADDRESS: P.O. BOX 118
BASIN, MT. 59631

GENERAL: FINAL INSPECTION & ACCEPTANCE IS PENDING. FINAL DATA IS IN DISTRICT OFFICE BUT CHECKING HAS NOT STARTED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: I 15-3(42)150 U3
PROJ. NAME: BERNICE - BASIN
LENGTH: 6.9 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 280 W.D.
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 70
% TIME USED: 71
NO. MEN EMPLOYED: 62
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $13,569,729.92
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 4-10-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 7-1-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: WILLIAM BORK
NO. OF ENG. PERSONNEL EMPLOYED: 16

TELEPHONE: 225-3962
ADDRESS: BASIN, MT. BOX 118

GENERAL: WORK CONSISTED OF FINISHING OPERATIONS & LAYING GRAVEL

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: I15-3(42)150 U-3
CONTRACT AMOUNT: $2,700,000.00
PROJ. NAME: Bernice - Basin
CONTRACTOR: Sletten Construction Co.
LENGTH: 0.35 miles
FROM (town): Great Falls, Montana
COUNTY: Jefferson
AWARD DATE: April 29, 1985
CONTRACT TIME: 280 working days
DATE WORK STARTED: May 23, 1985
ORDER TO PROCEED DATE: 5-28-85
PROBABLE COMPLETION DATE: Nov. 1985
% COMPLETE: 92
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 73
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 33
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Harold A. Wiebe
TELEPHONE: 225-3962
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. Box 118
Basin, Montana

GENERAL: Dual structure at Sta. 944+80.00: Started removing work bridge. Structure at Sta. 1083+54.00:Set Spans No. 1&2 Type I Prestressed Beams. Structure at Sta. 1092+75.00: Finish work and general cleanup of work area. Dual structure at Sta. 1110+25.50: Drove Bent No. 1 NB Service Pile. Formed, placed and tied Reinforcing Steel and Concrete for Bent No. 1 NB x-beam, Bents No. 1&2 bk.walls and intermediate diaphragms for southbound structure and set Span No. 1 NB 105' Type IV Prestressed Beams. Dual structure at Sta. 1173+96.78: Removed work bridge. All items are 100% complete except those that follow: Str. Excav. Type I 95%;Str. Excav. Type II 95%;Reinforcing Steel 91%;Reinforcing Steel-Epoxy Coated 84%;Class AD Concrete 94%;Class BD Concrete 85%;Str. Steel 79%;Work Bridge 80%;Bridge Survey Controls 80%; Protective Coat 80%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-4-85

PROJECT NO.: I 15-3(43)193 / I 15-3(43)196

PROJ. NAME: Elk Park - North / Bernice - South

LENGTH: 7.8

COUNTY: Jefferson

CONTRACT TIME: 280 W.D.

ORDER TO PROCEED DATE: 7-30-84

% COMPLETE: 78

% TIME USED: 61

NO. MEN EMPLOYED: 65

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $16,331,851.22

CONTRACTOR: Washington Const. Co.

FROM (town): Missoula

AWARD DATE: 7-6-84

DATE WORK STARTED: 8-7-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C. J. Flynn

NO. OF ENG. PERSONNEL EMPLOYED: 17

TELEPHONE: 494-5894

ADDRESS: P.O. Box 3068 Butte
Office Elk Park

GENERAL: Washington has completed all excavation except on slope lay backs sta 690± to 735±, completed crushing gravel completed hauling 1½" gravel to mainline on Elk Park - North portion, hauling 1½" to frontage roads, Gilman Const. paved NB lane from 540± to 610±, John - Boy Const has completed installing all culverts

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: I-15-3 (43) 143
PROJ. NAME: Elk Park North (Structures)
LENGTH: 0.015 Miles
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: Structures 100%
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 16,331,851.22 (prime)
CONTRACTOR: Washington Const. Co. (prime)
Cop Const. Co. (subcontractor)
FROM (town): Billings, Montana
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-23-84 (structures)
PROBABLE COMPLETION DATE: 9-6-85 (structures)
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 494-5894
ADDRESS: Butte, Montana

GENERAL: Final inspection for the structures was held on 9-4-85. All final work by the contractor was completed on 9-6-85. The engineering crew is presently engaged on the structure portion of the final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

41

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: HES 29-1(9)50
PROJ. NAME: No. OF TWIN BRIDGES
LENGTH: 0.8 Mi.
COUNTY: MADISON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 100
% TIME USED: 39
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-27-85

CONTRACT AMOUNT: $ 53,711.60
CONTRACTOR: L.A. CONST.
FROM (town): HAVRE, MT.
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-8-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-21-85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: CABRARA
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 683-6290
ADDRESS: P.O. Box 1342
DILLON, MT. 59725

GENERAL: FINAL DATA WAS SENT TO HELENA ON 9-18-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1985

PROJECT NO.: RTF-HES 29-1(12)43
PROJ. NAME: Twin Bridges North
LENGTH: 6.5 Miles
COUNTY: Madison
CONTRACT TIME: 70 days
ORDER TO PROCEED DATE: July 8, 1985
% COMPLETE: ~~60%~~ 87%
% TIME USED: 60%
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 932,804.55
CONTRACTOR: Glenn Rehbein Exc., Inc.
FROM (town): Lino Lakes, Minnesota
AWARD DATE: May 1, 1985
DATE WORK STARTED: August 6, 1985
PROBABLE COMPLETION DATE: June 1986
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 494-3224
ADDRESS: Box 3068
Butte, Montana

GENERAL: Plant mix operations began on Sept. 13, 1985 and were completed on October 2, 1985. Digouts on the project were started on September 13, 1985 and were completed on September 20, 1985. Contractor finished laying necessary drain culverts. Contractor finishing slope work on the shoulders. Project was painted on October 2, 1985, for winter shut down. Shoulder gravel still remains to be placed before the winter shut down.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: HES 46-2(1)68
PROJ. NAME: EAST OF WISE RIVER
LENGTH: 1.3 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 91
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-24-85

CONTRACT AMOUNT: $51,756.60
CONTRACTOR: L.A. CONSTRUCTION
FROM (town): HAVRE, MT.
AWARD DATE: 1-3-85
DATE WORK STARTED: 4-25-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-30-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: IRVIN C. BROELL
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 689-3234
ADDRESS: P.O. BOX 46
WISDOM, MT. 59761

GENERAL: FINAL DATA HAS NOT BEEN RECEIVED IN DISTRICT OFFICE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1985

PROJECT NO.: F-49-1(1)0
CONTRACT AMOUNT: $ 645,224.00
PROJ. NAME: Anaconda – Warm Springs
CONTRACTOR: Jim Gilman Excavating, Inc
LENGTH: 5.8 Miles
FROM (town): Butte, MT.
COUNTY: Deer Lodge
AWARD DATE: 6-6-85
CONTRACT TIME: 60 Working Days
DATE WORK STARTED: 7-25-85
ORDER TO PROCEED DATE: 8-8-85
PROBABLE COMPLETION DATE: 10-15-85
% COMPLETE: 96
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 48
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Erickson
TELEPHONE: 494-3224
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Butte, MT.

GENERAL: No Work on Project Thru This Period
Seeding will be Completed 10-15-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 30, 1985

PROJECT NO.: F HES 50-2(14)55
PROJ. NAME: Gallatin Canyon Rd.
LENGTH: 6.3 miles
COUNTY: Gallatin
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 99.9
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,265,183.25
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre
AWARD DATE: 3/11/85
DATE WORK STARTED: 5/20/85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 8/23/85
PROJECT MANAGER: Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt. 59715

GENERAL: All work Completed 8/23/85 except Seeding & Fertilizing

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

46

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: F 50-2(15)87
PROJ. NAME: MAIN MALL FLASHERS
LENGTH: 0.0 MI.
COUNTY: GALLATIN
CONTRACT TIME: 9-12-85
ORDER TO PROCEED DATE: 7-19-85
% COMPLETE: 100
% TIME USED: N/A
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-15-85

CONTRACT AMOUNT: $ 5,606.00
CONTRACTOR: LEWIS CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 6-28-85
DATE WORK STARTED: 8-13-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA IS IN DISTRICT OFFICE, BUT CHECKING HAS NOT STARTED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: F-BRF 59-1(5)7
PROJ. NAME: CLYDE PARK-SOUTH
LENGTH: 7.2 MI.
COUNTY: PARK
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100
% TIME USED: 107
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-21-85

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: JIM GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-15-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-27-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA WILL BE SUBMITTED TO HELENA ON 10-7-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 3, 1985

PROJECT NO.: IR-90-5(44)250
PROJ. NAME: Whitehall—Cardwell
LENGTH: 8.208
COUNTY: Jefferson
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 7-9-84
% COMPLETE: 99
% TIME USED: 96
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,819.15
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, MT.
AWARD DATE: 6-8-84
DATE WORK STARTED: 7-6-84
PROBABLE COMPLETION DATE: 10-31-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 494-3284
ADDRESS: Butte, MT.

GENERAL: No Contractor Did Not Work on Project Thru This Period. Seeding will be Completed After 10-15-85. 2 men working on Final Notes

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: IR 90-5(45)257
PROJ. NAME: CARDWELL-EAST
LENGTH: 7.2 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-26-85

CONTRACT AMOUNT: $1,938,907.85
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 12-14-84
DATE WORK STARTED: 3-26-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-20-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 494-3224
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA IS IN DISTRICT OFFICE, BUT CHECKING HAS NOT STARTED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: IR 90-6(45)307
PROJ. NAME: BOZ. N. SIDE-EAST
LENGTH: 5.4 MI.
COUNTY: GALLATIN
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 97
% TIME USED: 88
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,868,068.35
CONTRACTOR: MEYER CONST.
FROM (town): BILLINGS, MT.
AWARD DATE: 1-3-85
DATE WORK STARTED: 7-1-85
PROBABLE COMPLETION DATE: 10-8-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZ., MT. 59715

GENERAL: ONLY MINOR ITEMS REMAIN TO BE DONE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30-1985

PROJECT NO.: I-90-7 (49) 341
PROJ. NAME: Springdale - West
LENGTH: 9.1
COUNTY: Park
CONTRACT TIME: 220 Work Days
ORDER TO PROCEED DATE: Aug. 26-1985
% COMPLETE: 1%
% TIME USED: 5%
NO. MEN EMPLOYED: 12-16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 12,120,042.00
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls. Mont.
AWARD DATE: Aug. 1-1985
DATE WORK STARTED: 9-10-85
PROBABLE COMPLETION DATE: 6-30-87
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 222-8199
ADDRESS: 1122 West Front
Livingston Montana 59047

GENERAL: Hilde const. started clearing on project 9-17-85. 2-scrapers started exc. and building fill at sta. 575+00 & at Frt. Rd & E.B. between sta. 438 - 442. Building bridge ends & roadway fills. Minor culverts work started on irr. pipe 438±.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

5/A

CMS-14

DISTRICT: BUTTE - 2120

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 30, 1985

PROJECT NO.: F 90-7(49) 341
CONTRACT AMOUNT: $ 1,484,272.06 SPLIT 2,3,4 & 5
PROJ. NAME: SPRINGDALE - WEST
CONTRACTOR: WILDE CONST.
LENGTH: 9.1
FROM (town): GREAT FALLS
COUNTY: PARK
AWARD DATE: AUG 1, 1985
CONTRACT TIME: 220 WORK DAYS
DATE WORK STARTED: 9-10-85
ORDER TO PROCEED DATE: AUG 26, 1985
PROBABLE COMPLETION DATE: 1987
% COMPLETE: SPLIT 2,3,4 & 5 3%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: SEE DIAGRATION
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: AVG 12
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HARRY BRANHAM
TELEPHONE: 222-8199
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: 1122 WEST FRONT
LIVINGSTON MT 59047

GENERAL: SUB-CONTRACTOR, HEITSUWE CONST. OF GREAT FALLS MT. STARTED WORK ON PROJECT SEPT. 10, 1985. WORK CONSISTED OF EXCAVATING FOR FOOTINGS AND PLACING CONCRETE FOR THE FOOTING, COLUMNS & CAPS OF BENTS 2 & 3 MISSION CR. INTERCHANGE, STA. 442+00.0 E.B. START EXCAVATING FOR FOOTINGS OF BENT NO. 3 - SEPARATION, STA. 575+00.0 E.B. WEATHER HAS BEEN GOOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: IR 90-7(52)341
PROJ. NAME: MISSON INTER.-EAST
LENGTH: 12.4 MI.
COUNTY: PARK
CONTRACT TIME: 220 W.D.
ORDER TO PROCEED DATE: 8-26-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $12,120,042.00
CONTRACTOR: HILDE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-1-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 222-8199
ADDRESS: 1122 WEST FRONT
LIVINGSTON, MT. 59047

GENERAL: WORK NOT EXPECTED TO BEGIN UNTIL SPRING OF '86.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: RS 278-1(3)43
PROJ. NAME: JACKSON-NORTH
LENGTH: 7.3 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 87
% TIME USED: 64
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,565,687.30
CONTRACTOR: REHBEIN EXC. INC.
FROM (town): 4 LIME LAKES, MINN.
AWARD DATE: 4-26-85
DATE WORK STARTED: 5-28-85
PROBABLE COMPLETION DATE: 6-20-86
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: IRVIN BROELL
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 689-3234
ADDRESS: P.O. Box 46
WISDOM, MT. 59761

GENERAL: SEAL & COVER OPERATIONS WILL COMMENCE WHEN WEATHER PERMITS IN '86.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct 3, 1985

PROJECT NO.: M-0299 (6)
CONTRACT AMOUNT: $ 293,786.00
PROJ. NAME: Race Ave-Sycamore To Elm
CONTRACTOR: Jim Gilman Excavating, Inc.
LENGTH: 0.6 Miles
FROM (town): Butte, MT.
COUNTY: Deer Lodge
AWARD DATE: 9-27-85
CONTRACT TIME: 45 Working Days
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE: 0
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 0
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Erickson
TELEPHONE: 494-3274
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Butte, MT.

GENERAL: No Pre-Construction Conference Has Been Held For Subject Project As of This Date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: M 1807(4)
PROJ. NAME: East Park St.- Butte
LENGTH: 0.43 Miles
COUNTY: Silver Bow
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 99 %
% TIME USED: 68 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 605,574.50
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, Montana
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-19-84
PROBABLE COMPLETION DATE: 10-25-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 6-20-85
PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, Montana 59702

GENERAL: Contractor shut-down awaiting seeding dates to complete work on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30 85

PROJECT NO.: SMP 2099-85
PROJ. NAME: Mont. Stockpiles
LENGTH:
COUNTY:
CONTRACT TIME: 146 Work Days.
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 49
% TIME USED: 55
NO. MEN EMPLOYED: 5-8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 532,470.00
CONTRACTOR: West Valley Const.
FROM (town): ~~Anaconda~~ Anaconda
AWARD DATE: 3-11-85
DATE WORK STARTED: 5-9-85
PROBABLE COMPLETION DATE: 12-30-85
NO. DAYS WORKED PER WEEK: 5 & 6
NO. SHIFTS PER DAY: ~~1~~ 1
NO. HOURS PER SHIFT: 8-9 hrs

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Geo. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 222-8199
ADDRESS: 1122 West Front
Livingston, Montana.

GENERAL: West Valley completed crushing at Castle Mt. Pit on 9-24-85. Crushed an extra 3008 tons of cover material from this site and won't crush any cover material at pit # 042161. West Valley moving crusher to pit site (042161) Bair Ranch & wants to start crushing 10-2-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: M 5889(3) & M 5809(4)
PROJ. NAME: MONT. AVE. & CUSTER AVE.
LENGTH: 0.3 MI.
COUNTY: LEWIS & CLARK
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-12-85

CONTRACT AMOUNT: $231,694.50
CONTRACTOR: MARONICK CONST. CO. INC.
FROM (town): EAST HELENA, MT.
AWARD DATE: 7-27-84
DATE WORK STARTED: 9-17-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-16-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A.G. REATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 444-6326
ADDRESS: 2701 PROSPECT AVE.
HELENA, MT.

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 10-18-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-2-85

PROJECT NO.: M 5815 (3)
PROJ. NAME: Cruse Avenue
LENGTH: 0.3 Miles
COUNTY: Lewis and Clark
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: April 15, 1985
% COMPLETE: 95%
% TIME USED: 91%
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,401.09
CONTRACTOR: Maronick Construction Co., Inc.
FROM (town): East Helena, mt.
AWARD DATE: September 28, 1984
DATE WORK STARTED: January 16, 1985
PROBABLE COMPLETION DATE: Oct 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 444-6326
ADDRESS: 2701 Prospect
Helena, Mt.

GENERAL: Progress has been good. The curbs, gutters and sidewalks are completed. The paving is completed. Striping is 50% complete and signs are being erected. Minor landscaping and cleanup is in progress. Lighting and traffic signals are 90% complete.The contractor and subs are working towards a 10-9-85 completion date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-85

PROJECT NO.: M 7406 (3)
PROJ. NAME: Main, Chinook, E, Gallatin
LENGTH: 2.1
COUNTY: Park
CONTRACT TIME: 100
ORDER TO PROCEED DATE: —
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ —
CONTRACTOR: —
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contract not awarded as yet.
Begin slope staking 9-30-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: BR 9016(6)
PROJ. NAME: PENWELL BRIDGE ROAD
LENGTH: 0.00 MI.
COUNTY: GALLATIN
CONTRACT TIME: 65 W.D.
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-12-85

CONTRACT AMOUNT: $153,296.10
CONTRACTOR: FLYNN CO. INC.
FROM (town): BILLINGS, MT.
AWARD DATE: 4-3-85
DATE WORK STARTED: 5-9-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JERRY BRANUM
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 222-8199
ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: FINAL DATA IS IN DISTRICT OFFICE, BUT CHECKING HAS NOT STARTED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 30, 1985

PROJECT NO.: BRS 492-1(1)0 DATE SURVEY AUTHORIZED: FEB 26, 1985

PROJ. NAME: MADISON CO.-BRIDGE DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 30, 1985

PROJECT NO.: BR 9025(6) DATE SURVEY AUTHORIZED: JAN. 3, 1985

PROJ. NAME: TEN MILE CREEK ON MCHUGH LANE DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 30, 1985

PROJECT NO.: RS 11-1(11)49 Slide Correction

DATE SURVEY AUTHORIZED: Sept 10, 1984

PROJ. NAME: South of Livingston

DATE WORK STARTED: No Crew

LENGTH: —

ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 30, 1985

PROJECT NO.: RS-235-1(1)0

DATE SURVEY AUTHORIZED: No Request to Date

PROJ. NAME: E. Valley-Center

DATE WORK STARTED: No Crew

LENGTH: —

ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: F55-1(4)0 DATE SURVEY AUTHORIZED: 12/27/84

PROJ. NAME: Whitehall - South DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 30, 1985

PROJECT NO.: F86-1(5)3 DATE SURVEY AUTHORIZED: July 23, 1985

PROJ. NAME: Bridger Canyon Slide DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-85

PROJECT NO.: M 1805 (2) DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Holmes Ave. - Butte DATE WORK STARTED: 10-15-84

LENGTH: 1.0 Mi ESTIMATED COMPLETION DATE: *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: C.J. Flynn TELEPHONE: 494-5894

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 5

* Crew on Construction Project. No Work Completion Date Unknown

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 30, 1985

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: Warm Springs Cr. DATE WORK STARTED: 9/23/85

LENGTH: - ESTIMATED COMPLETION DATE: 10/18/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hugh Dougherty TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 20

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

65

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 30, 1985

PROJECT NO.: F184(14) DATE SURVEY AUTHORIZED: 8/26/85

PROJ. NAME: DEER LODGE R/W DATE WORK STARTED: 8/29/85

LENGTH: — ESTIMATED COMPLETION DATE: 9/3/85

DATE SUBMITTED TO DISTRICT: 9/3/85

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: IR90-6(46)274 DATE SURVEY AUTHORIZED: 6-10-85

PROJ. NAME: P.C.P Rehabilitation Bozeman—west DATE WORK STARTED: 6-10-85

LENGTH: 33 Miles 4 LANE ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 9-26-85

PROJECT MANAGER: Okie F. Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100% First Stage

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: ~~2130~~

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1985

PROJECT NO.: BRF 29-1(13)5 (Iron Rod)

DATE SURVEY AUTHORIZED: April 10, 1985

PROJ. NAME: Jefferson River Bridge

DATE WORK STARTED: Work has not started ~~on this project.~~

LENGTH: 1 Mile

ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson

TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6

% COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/85

PROJECT NO.: F12-1(2)9

DATE SURVEY AUTHORIZED: 9/9/85

PROJ. NAME: Firehole Avenue

DATE WORK STARTED: 9/19/85

LENGTH: _____

ESTIMATED COMPLETION DATE: 10/10/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Shuyler

TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 3

% COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/27/85

PROJECT NO.: F 12-1(1)0 DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: west Yellowstone-West DATE WORK STARTED: 12/3/84

LENGTH: 8.7 miles ESTIMATED COMPLETION DATE: 9/24/85

DATE SUBMITTED TO DISTRICT: 9/24/85

PROJECT MANAGER: Shuyler TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 30, 1985

PROJECT NO.: F8-1(10)4 DATE SURVEY AUTHORIZED: MAY 14, 1985

PROJ. NAME: GARRISON - EAST DATE WORK STARTED: JULY 12, 1985

LENGTH: 7.4 MI. ESTIMATED COMPLETION DATE: SEPT. 30, 1985

DATE SUBMITTED TO DISTRICT: SEPT. 19, 1985

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 99

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

18

DISTRICT: Great Falls 3130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Final Design	0	97	4-22-86
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	235	35	4-25-88
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	1-20-89
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	207	99	11-29-85
F 10-2( )71 Big Sandy-RROP Removal	Grade, Gravel Surf. PMBS	Final P.I.H.	32	100	9-6-85
F 24-5( )117 Simms-West	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	171	18	10-15-87
FR 10-1( )4 Great Falls-North	PMBS Overlay	Final P.I.H.	230	80	11-29-85
FR 57-1( )1 Belt-East	PMBS Overlay P.I.H.	Final P.I.H.	48	70	1-28-86

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Gt Falls, 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: IR 15-5(79)291
PROJ. NAME: Vaughn - North
LENGTH: 10.1 Miles
COUNTY: Cascade
CONTRACT TIME: 90+10 Working Days
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 98%
% TIME USED: 79%
NO. MEN EMPLOYED: 3-23
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,990,289.20
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, MT
AWARD DATE: 4-3-85
DATE WORK STARTED: 5-8-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 2-8

TELEPHONE: 727 4350
ADDRESS: P. O. Box 1359
Gt Falls, MT 59403

GENERAL: Plant Mix GR B & OGFC 100% complete. Final application of striping paint completed 10-1-85. This completes all work with exception of minor cleanup. Excessive moisture and poor drying weather has prevented final cleanup.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 7, 1985

PROJECT NO.: IR 15-5(80)257
PROJ. NAME: Cascade-Ulm
LENGTH: 13.9 miles
COUNTY: Cascade
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 10
% TIME USED: 35
NO. MEN EMPLOYED: 40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,392,305.45
CONTRACTOR: Hilde Const Co. Inc.
FROM (town): Great Falls
AWARD DATE: 4-30-85
DATE WORK STARTED: 7-24-85
PROBABLE COMPLETION DATE: 6-1-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10 to 20

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 12-14
TELEPHONE: 727-4350
ADDRESS: Dept of Highways
Great Falls

GENERAL: Hilde Const. completed crushing operations on September 4, 1985. Sub-Contractor Martinez began digouts on N.B. lane sta. 389 to 404 on Sept. 24, 1985.

Paving operations began September 30, 1985. Pre leveling and placing first lift sta. 432 to N.B. & continuing towards ULM.

Pole Milling began Oct. 1, 1985.

Future plans include completion of digouts & Placement of all Type "B" Pl. Mix this const. season. No O.G.F.C. will be attempted until next Const. Season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/7/85

PROJECT NO.: 12 15-7(21)303
PROJ. NAME: Berry N & S
LENGTH: 11.6 MILES
COUNTY: Teton & Pondera
CONTRACT TIME: 120 W.D. +16
ORDER TO PROCEED DATE: July 20, 84
% COMPLETE: 99
% TIME USED: 90
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,587,986.76
CONTRACTOR: Scheeen
FROM (town): Gt. Falls.
AWARD DATE: July 6, 84
DATE WORK STARTED: July 30, 84
PROBABLE COMPLETION DATE: Oct. 85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DANIEL L. BLAKE
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 278-7231
ADDRESS: Box 1301
Conrad, Mt.

GENERAL: NO WORK, seeding will be completed this Fall.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: I.R. 15-7 (22) 334
PROJ. NAME: Conrad North & South
LENGTH: 9.0 Miles
COUNTY: Pondera
CONTRACT TIME: 90 Working Days (+2)
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 80%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 8-29-85

CONTRACT AMOUNT: $2,237,568.50
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, MT
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 24, 1985
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Sub-contractor Interstate Specialties completed paint striping operations 8-29-85.
All work has been completed as of 8-29-85.
One to two men working on final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NO.: F-BHF 1-3 (8) 209
PROJ. NAME: Two Medicine Br. E & W
LENGTH: 4.0 Miles
COUNTY: Glacier
CONTRACT TIME: 150 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 52
% TIME USED: 50
NO. MEN EMPLOYED: 61
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,559,597.04
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 16, 1985
PROBABLE COMPLETION DATE: 6-30-86
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: 1 to 2
NO. HOURS PER SHIFT: 8 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 338-2610
ADDRESS: P.O. Box 1199
Browning, MT 59417

GENERAL: Progress to date consists of work on the structure, roadway subgrade throughout project, crushed base course, and cement-treated base. Subgrade is completed from sta 80 + 00 to 208 + 00. CBC is complete for both lanes sta 182 + 60 to 208 + 00 and right lane sta 182 + 60 to 208 + 00. Cement treated base complete right lane sta 90 + 50 to 208 + 00. Temporary Bailey bridge at east end of structure has been removed and hauled to Great Falls maintenance yard for storage. Work on structure is 98% complete. Traffic is being detoured between lanes at various points throughout the project to accommodate construction. A short detour is routing traffic onto the structure near the east end.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1985

PROJECT NO.: RTF 1-3(3)247
PROJ. NAME: Cut Bank - West
LENGTH: 7.7 Miles
COUNTY: Glacier
CONTRACT TIME: Cal. Date 8/31/85
ORDER TO PROCEED DATE: 6/1/85
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7/22/85

CONTRACT AMOUNT: $ 105,781.50
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, MT.
AWARD DATE: 4/3/85
DATE WORK STARTED: 7/17/85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/22/85
EFFECTIVE OPENING DATE: 7/22/85
PROJECT MANAGER: Gordon Treffz
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 265-6821
ADDRESS: P.O. Box 593
Havre, MT. 59501

GENERAL: One man preparing final for submittal to District office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GREAT FALLS - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 7, 1985

PROJECT NO.: RTF 1-3(14)256
PROJ. NAME: CUT BANK - EAST
LENGTH: 8.9 Miles
COUNTY: GLACIER & TOOLE
CONTRACT TIME: CAL. DATE 8/31/85
ORDER TO PROCEED DATE: 6/1/85
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7/19/85

CONTRACT AMOUNT: $ 148,570.00
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE, MT.
AWARD DATE: 4/3/85
DATE WORK STARTED: 7/15/85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/22/85
EFFECTIVE OPENING DATE: 7/22/85
PROJECT MANAGER: GORDON TREFTZ
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 265-6821
ADDRESS: P.O. BOX 592
HAVRE, MT. 59501

GENERAL: ONE MAN PREPARING FINAL FOR SUBMITTAL TO DISTRICT OFFICE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

SEAL & COVER PROJECTS
CMS-14

RTF 1-6(8)342, Rudyard - Gildford, 12.6 miles, Hill Co.
RTF 1-7(6)414, Zurich - Harlem, 7.3 miles, Blaine Co.
RTF 1-8(8)446, Dodson - West, 7.5 miles, Phillips Co.
RTF 1-8(9)492, Saco - West, 7.0 miles, Phillips Co.

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: SEE ABOVE	CONTRACT AMOUNT: $ 532,986.48
PROJ. NAME:	CONTRACTOR: Baltrusch Const. Co., Inc.
LENGTH:	FROM (town): Havre, Montana
COUNTY:	AWARD DATE: 4/3/85
CONTRACT TIME: Calendar date 9/15/85	DATE WORK STARTED: 6/14/85
ORDER TO PROCEED DATE: 6/1/85	PROBABLE COMPLETION DATE: 10/18/85
% COMPLETE: 78%	NO. DAYS WORKED PER WEEK: 2
% TIME USED: Calendar days	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 20	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz	TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 5	ADDRESS: P.O. Box 592 Havre, Montana 59501

GENERAL: The contractor completed 45% of the Dodson - West project on 9/3/85 & 9/4/85 before inclement weather forced a shutdown. The unstable weather and low temperatures have prevented the contractor from returning to the project. The Rudyard - Gildford, Zurich - Harlem, & Saco - West projects are completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GREAT FALLS -3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 7, 1985

PROJECT NO.: RTF 9-1(23)0
RTF 60-1(1)36

CONTRACT AMOUNT: $ 654,583.00

PROJ. NAME: BOWMAN'S CORNER-N.S NEIHART - N+S E. BENTON - S.E.

CONTRACTOR: BALTRUSCH CONST. CO.

LENGTH: 49.7 MILES

FROM (town): HAVRE, MT.

COUNTY: LEWIS + CLARK-MEAGHER, CASCADE & CHOUTEAU

AWARD DATE: 4-3-85

CONTRACT TIME: COMP. DATE: 9-1-85

DATE WORK STARTED: 4-29-85

ORDER TO PROCEED DATE: 6-1-85

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 7-31-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/9/85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. ENDERSON W. SMITH

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: GREAT FALLS

GENERAL: FINAL WAS SUBMITTED TO DISTRICT OFFICE ON SEPTEMBER 20, 1985 AND WILL BE FORWARDED TO HELENA ON OR BEFORE OCTOBER 15 1985. THIS IS THE FINAL REPORT.

MARLIN BRACKNEY
ENGR. OFF.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/7/85

PROJECT NO.: F-HES 1-4(7)280
CONTRACT AMOUNT: $ 1,533,671.50
PROJ. NAME: SHELBY - EAST
CONTRACTOR: Meyer
LENGTH: 11.8 MILES
FROM (town): Billings, Mt.
COUNTY: TOOLE
AWARD DATE: 12/5/84
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 7/25/85
ORDER TO PROCEED DATE: April 16, 85
PROBABLE COMPLETION DATE: MAY 86
% COMPLETE: 60
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 106
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 28
NO. HOURS PER SHIFT: 8 TO 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Daniel L. Burke
TELEPHONE: 434-2022
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: SHELBY, MT.

GENERAL: Progress for this period has been slow due to rain & snow. Meyer Construction is producing & placing Gr. "A" plant mix which is approximately 75% complete. The scarifying of approach culverts is 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: F 1-6(6)379
PROJ. NAME: Havre Weigh Station
LENGTH: N/A
COUNTY: Hill
CONTRACT TIME: 150 working days
ORDER TO PROCEED DATE: 8/5/85
% COMPLETE: 10
% TIME USED: 5
NO. MEN EMPLOYED: 20 (max.)
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 565,847.65
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana
AWARD DATE: 6/28/85
DATE WORK STARTED: 8/12/85
PROBABLE COMPLETION DATE: Oct. 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Steen
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: During the last reporting period the contractor placed special borrow material on the project making this item 100% complete. Hauling and placing base course on the project is anticipated to begin on 10/2/85. All the base course material for the project has been crushed and stockpiled. A sub-contractor, L.A. Construction Co., has been placing concrete for the basement walls on the weigh station house complex making this item 6% complete. L.A. Construction has been installing culverts and extending drainage structures making this item 80% complete. The prime contractor began crushing and stockpiling top surface material on 9/27/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: RTF-HES 10-3(7)91
PROJ. NAME: Box Elder - Havre
LENGTH: 13.6 miles
COUNTY: Hill
CONTRACT TIME: 150 working days
ORDER TO PROCEED DATE: 8/5/85
% COMPLETE: 5
% TIME USED: 5
NO. MEN EMPLOYED: 20 (max.)
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,978,298.90
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana
AWARD DATE: 6/28/85
DATE WORK STARTED: 8/5/85
PROBABLE COMPLETION DATE: Oct. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: The contractor had been crushing and stockpiling base course material. The crusher was switched over to stockpiling top surface material on 9/27/85. The contractor will resume crushing and stockpiling base course in the next reporting period. Widening the subgrade shoulders began on 10/1/85. The sub-contractor, Mc Intyre Const. Co., has been driving piling for bridge widening and placing concrete for box culvert extensions. Driving piling for bridge widening and extending box culverts are now 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

81

CMS-14

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: F-HES 10-3(9)110
PROJ. NAME: U.S. 2 - South
LENGTH: 1.8 miles
COUNTY: Hill
CONTRACT TIME: 150 working days
ORDER TO PROCEED DATE: 8/5/85
% COMPLETE: 10
% TIME USED: 5
NO. MEN EMPLOYED: 14 (max.)
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 705,631.40
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana
AWARD DATE: 6/28/85
DATE WORK STARTED: 8/6/85
PROBABLE COMPLETION DATE: Oct. 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: During the last reporting period the contractor excavated the cut areas from sta. 60+00 to sta. 80+00 and widen the shoulders subgrade from the beginning of the project, sta. 0+00 to sta. 60+00. The fill and roadway subgrade is also complete on the Rt. side of the project from sta. 60+00 to sta. 88+00. The contractor plans on placing base course in this area on 10/2/85 and is preparing to construct the Lt. side. The base course for the project is crushed and stockpiled. The contractor began crushing & stockpiling top surface on 9/27/85. A sub-contractor, L.A. Construction Co., has been installing culverts and extending drainage structures making this item 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

f2

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corner North East
LENGTH: 7.8 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 72
% TIME USED: 78
NO. MEN EMPLOYED: 17-36
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,243,653.15
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: January 3, 1985
DATE WORK STARTED: March 27, 1985
PROBABLE COMPLETION DATE: May 31, 1986
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10±

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 11±

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Hilde Construction: Engaged in ripping up & relaying existing roadway mat & hauling & laying gravel courses. Wet weather has caused considerable delay on the project. Began Plant Mix Bit. 3/4" Gr. B operations on September 26, 1985.

Stahly: Engaged in intermittent subgrade & 1½" C.B.C. bluetop work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

83

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NO.: F-HES 24-3(11)83
PROJ. NAME: Rogers Pass-West
LENGTH: 8.1 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 7/8/85
% COMPLETE: 55%
% TIME USED: 25%
NO. MEN EMPLOYED: 38-45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,660,615.00
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, Mt.
AWARD DATE:
DATE WORK STARTED: August 26, 1985
PROBABLE COMPLETION DATE: June, 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 4-7

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, Mt.

GENERAL: AMERICAN ASPHALT: Completed cold recycle operation on September 16, 1985. Engaged in crushing & stockpiling aggregates, completing this operation on September 27, 1985; hauling & placing 3/4" C.T.S. for guardrail shoulder widening, approaches & turnouts; installing approach pipe & Cadotte Creek pipe; had Hot Plant set up & ready to go on September 4, 1985, but due to high moisture in the recycled mat no plant mix overlay work has started; installed French Drain at top of Rogers Pass.

Valentine Surfacing Co.: Completed cold recycle operation on September 16, 1985.

Alpine Asphalt & Building, Inc.: Engaged in traffic control work, constructed Cadotte Creek detour, removed Cadotte Creek Bridge & tree clearing.

Frank Gurney Inc.: Engaged in installing guardrail posts.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

c 4

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NO.: RTF 60-2(15)71
PROJ. NAME: Belt ~ East & West
LENGTH: 10.6 Miles
COUNTY: Cascade
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 10
% TIME USED: 81
NO. MEN EMPLOYED: 6-10
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $2,280,583.45
CONTRACTOR: Sletten Const. Co. Inc.
FROM (town): Great Falls
AWARD DATE: March 11, 1985
DATE WORK STARTED: 4-29-85
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727-4350
ADDRESS: Dept of Highways
Great Falls

GENERAL: Sub Contractor Faust Const engaged in producing & stockpiling Type "B" Pl. Mix Aggregate. Expected completion is 11-1-85. No other work on project is anticipated until next Const. season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

ES

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: MBP 60-2(17)95
PROJ. NAME: Warden Bridge Painting
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: Complete by 10-15-85
ORDER TO PROCEED DATE: -------
% COMPLETE: 99
% TIME USED: 92
NO. MEN EMPLOYED: 2-5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 119,300.00
CONTRACTOR: Rainbow Painting Co
FROM (town): Great Falls
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-30-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: Variable
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0-2

TELEPHONE: 727 4350
ADDRESS: P. O. Box 1359
Great Falls, MT 59403

GENERAL: All handrail painting 100% complete. Some touch up painting on super structure across river. Project as whole is 99% complete. Weather permitting anticipate 2-4 hours work to complete project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: HES 215-1 (3) 4
PROJ. NAME: Kevin Slope Flattening
LENGTH: 0.0 Miles
COUNTY: Toole
CONTRACT TIME: 20 Working Days
ORDER TO PROCEED DATE: 7-8-85
% COMPLETE: 99%
% TIME USED: 75%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $15,000.00
CONTRACTOR: L.A. Construction
FROM (town): Havre, MT
AWARD DATE: June 6, 1985
DATE WORK STARTED: July 19, 1985
PROBABLE COMPLETION DATE: Oct. 30, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Contractor has a small amount of seeding left to be completed. Waiting for seeding dates.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

Final Report
CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: R.S. 218-1 (2) 9
PROJ. NAME: Sollid Road- Conrad-East
LENGTH: 9.8 Miles
COUNTY: Pondera
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 87%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 7-17-85

CONTRACT AMOUNT: $1,010,924.93
CONTRACTOR: Baltrusch Construction
FROM (town): Havre, MT
AWARD DATE: December 5, 1984
DATE WORK STARTED: April 22, 1985
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: All work has been completed as of 7-17-85.
Final submitted to District Office 9-30-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NO.: HES 227-1(4)5
PROJ. NAME: Tracy Curve Correction
LENGTH: 0.15 mls
COUNTY: Cascade
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 9-30-85
% COMPLETE: 4
% TIME USED: 15
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 114,607.00
CONTRACTOR: United Matls Co.
FROM (town): Great Falls
AWARD DATE: 8-28-85
DATE WORK STARTED: 9-16-85
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls

GENERAL: Sub-Contractor Livesay began reset luminars on 9-16-85 Completed 9-19-85.
United Materials Prime Contr. began grading operations on 10-2-85.
Plans are to complete project by 10-1-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3100-Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/7/85

PROJECT NO.: RS 236-2(3)65
PROJ. NAME: Big Sandy - S
LENGTH: 11.8 miles
COUNTY: Chouteau
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 9/30/85
% COMPLETE: 3 %
% TIME USED: 5 %
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,895,563.94
CONTRACTOR: E.H. Offerdahl & Son
FROM (town): Miles City, MT.
AWARD DATE: 8-28-85
DATE WORK STARTED: 9-17-85
PROBABLE COMPLETION DATE: 12/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Darrel L. Black
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 434-2022
ADDRESS: Shelby, MT.

GENERAL: The fencing Sub contractor, Cas Mar Construction started work on September 17, 1985. The Prime Contractor, E.H. Offerdahl, started sub excavating sta. 323+50 to 328+80 on Sept. 27, 1985. Plans to begin dirt work on October 15th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: RS 432-2(1)40
PROJ. NAME: Rudyard - South
LENGTH: 6.006 miles
COUNTY: Hill
CONTRACT TIME: 60 working days
ORDER TO PROCEED DATE: 4/29/85
% COMPLETE: 0%
% TIME USED: 67%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $730,133.60
CONTRACTOR: American Asphalt Inc.
FROM (town): Kalispell, Montana
AWARD DATE: 4/3/85
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 11/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 265-6821
ADDRESS: P.O. Box 592
Havre, Montana 59501

GENERAL: There has been no work on the project this reporting period. The pit reclamation plans are approved by the State Lands Board and the air quality permits have been issued. The engineering layout is 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

9

DISTRICT: Gt Falls-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

M RRS 5201(7), M 5203(3)

&

PROJECT NO.: IR 15-5(78)278

PROJ. NAME: 6th ST, 4th Ave SW & Approach Modifications

LENGTH: 1.0 Mile

COUNTY: Cascade

CONTRACT TIME: 180 Working Days

ORDER TO PROCEED DATE: 8-26-85

% COMPLETE: 5%

% TIME USED: 11%

NO. MEN EMPLOYED: 24

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,725,993.00

CONTRACTOR: Sletten Construction Co.

FROM (town): Great Falls, MT

AWARD DATE: August 1, 1985

DATE WORK STARTED: August 19, 1985

PROBABLE COMPLETION DATE: 10-15-86

NO. DAYS WORKED PER WEEK: 5-6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

NO. OF ENG. PERSONNEL EMPLOYED: 3-8

TELEPHONE: 727 4350

ADDRESS: P. O. Box 1359
Great Falls, MT 59403

GENERAL: Sub Contr - DBE Swan & Sons completed rough grading on east half 6th St SW from 5th Ave SW to 1st Alley SW. Removed a portion of street Exc at RR Underpass to allow excAVATION TO BEGIN on pump station left of Sta 72+50. Contractor anticipates removal of all excavation on the southbound adjacent to the structure to allow construction of the west half of the new structure during winter months. Sub Contr Olander Contracting began work 9-15-85 installing sanitary sewers, manholes and lowering water mains across 6th St SW. Work on installation of Storm Sewer began 9-27-85. Sletten Construction began excavation for new pump station 9-21-85. Difficulties being encountered on all work due to very high water table.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

92

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: HES 5209(3)
CONTRACT AMOUNT: $ 89,439.50
PROJ. NAME: Traff Contr Devices-Gt Falls
CONTRACTOR: Lewis Construction Co
LENGTH: 0.0 Mi
FROM (town): Great Falls.MT
COUNTY: Cascade
AWARD DATE: 6-28-85
CONTRACT TIME: Complete by 12-30-85
DATE WORK STARTED: 7-22-85
ORDER TO PROCEED DATE: -----
PROBABLE COMPLETION DATE: 11-31-85
% COMPLETE: 50%
NO. DAYS WORKED PER WEEK: Variable
% TIME USED: 52%
NO. SHIFTS PER DAY: Variable
NO. MEN EMPLOYED: 2-3
NO. HOURS PER SHIFT: Variable
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
TELEPHONE: 727 4350
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
ADDRESS: P. O. Box 1359
Great Falls, MT 59403

GENERAL: Contractor has placed conduit and concrete on two of the three intersections. Concrete has been replaced in disturbed areas. The remaining intersection requires installation of new standards at same location as existing standards. No work will begin on this intersection until all materials are on hand so that inconvenience to trafrfic will be minimized.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: M 5219(1)
PROJ. NAME: 38th St & 2nd Ave No
LENGTH: 0.0 Mi
COUNTY: Cascade
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 48
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-12-85

CONTRACT AMOUNT: $ 54,598.00
CONTRACTOR: Livesay Traffic Maint
FROM (town): Great Falls, MT
AWARD DATE: 10-31-84
DATE WORK STARTED: 6-10-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: E. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 727 4350
ADDRESS: P. O. Box 1359
Great Falls, MT 59403

GENERAL: Work on final estimate when personnel are available. Anticipated submittal date 10-11-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GREAT FALLS-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

MS708(4)

PROJECT NO.: MS701(2)

PROJ. NAME: 2ND AVE. & 3RD ST. 3RD AVE. & 10TH ST.

LENGTH: N/A

COUNTY: HILL

CONTRACT TIME: AUGUST 31, 1985

ORDER TO PROCEED DATE: 6-25-85

% COMPLETE: 100

% TIME USED: _____

NO. MEN EMPLOYED: _____

CONTRACT AMOUNT: $ 68,270.85

CONTRACTOR: LIVESAY TRAFFIC MAINT., INC.

FROM (town): GREAT FALLS

AWARD DATE: 6-4-85

DATE WORK STARTED: 6-19-85

PROBABLE COMPLETION DATE: 7-3-85

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 7-3-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-3-85

EFFECTIVE OPENING DATE: 7-3-85

PROJECT MANAGER: G. STEED

TELEPHONE: 265-6821

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: HAVRE, MT.

GENERAL: FINAL ESTIMATE + SUPPORTING DOCUMENTS WERE SUBMITTED TO DISTRICT OFFICE ON AUGUST 30, 1985 AND WILL BE FORWARDED TO HELENA ON OR ABOUT OCTOBER 1, 1985. THIS IS THE FINAL REPORT.

MARLIN BRACKNEY
DIST. ENGR. OFFICER

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

55

CMS-14

DISTRICT: 3&30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-4-85

PROJECT NO.: BHM 5710(3) | CONTRACT AMOUNT: $1,560,292.61
PROJ. NAME: BNR-O-PASS-HAVRE | CONTRACTOR: MARTEL CONSTRUCTION INC.
LENGTH: 0.2 | FROM (town): BOZEMAN MT.
COUNTY: Hill | AWARD DATE: 7-27-84
CONTRACT TIME: 220+12 | DATE WORK STARTED: 9-19-84
ORDER TO PROCEED DATE: 8-27-84 | PROBABLE COMPLETION DATE: 7-1-86
% COMPLETE: 65 | NO. DAYS WORKED PER WEEK: 5
% TIME USED: 62 | NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4-18 | NO. HOURS PER SHIFT: 8-10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.Steen | TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 3 | ADDRESS: HAVRE MT.

GENERAL: (Phase #1) Open to traffic 8:30-85. Temporary approaches placed. Expansion joints need to be placed yet and contraction joints. Steel girders to be painted next year and barrier railing. Temp Rail in place. (Phase #2) Decking and placing of re-steel Span #1 to 14 in progress. Old decks & Temporary sidewalk finish removing 9-18-85. Old steel girders have been modified as $ per C.W.O #3. Contractor plans on placing first fourteen (14) deck spans the week of 10-7-85 thur 10-11-85. weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GREAT FALLS - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 7, 1985

PROJECT NO.: BR 9003(10) CONTRACT AMOUNT: $ 79,562.50
PROJ. NAME: SNAKE CREEK BR. CONTRACTOR: MACKIN CONST.
LENGTH: 0.03 MILES FROM (town): BILLINGS, MT.
COUNTY: BLAINE AWARD DATE: 9-27-85
CONTRACT TIME: 75 W/D DATE WORK STARTED: _____
ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: _____
% COMPLETE: 0 NO. DAYS WORKED PER WEEK: _____
% TIME USED: 0 NO. SHIFTS PER DAY: _____
NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: _____
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: G. STEEN TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 0-3 ADDRESS: HAVRE, MT.

GENERAL: CONTRACT LET 9-26-85. NO WORK DONE BY CONTRACTOR TO DATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 7,1985

PROJECT NO.: BR 9037 (9)
PROJ. NAME: Dry Fork Marias R. Brg.
LENGTH: Bridge and Approaches
COUNTY: Pondera
CONTRACT TIME: 75 Working Days
ORDER TO PROCEED DATE: 7 - 8 - 85
% COMPLETE: 98
% TIME USED: 56
NO. MEN EMPLOYED: 2 - 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 169,655.50
CONTRACTOR: McIntyre Construction
FROM (town): Great Falls
AWARD DATE: 6 - 6 - 85
DATE WORK STARTED: 7 - 1 - 85
PROBABLE COMPLETION DATE: 10 - 30 - 85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 9 - 30 - 85
PROJECT MANAGER: Robert Thomson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls

GENERAL: Work is complete except for levelling topsoil, seeding, and minor cleanup.

Final inspection was held on 9-30-85 with District Construction Supervisor, Pondera County Road Supervisor, and County Commissionor. Project is open to traffic.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: S.M.P. 0799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: ----------
COUNTY: Various
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 89%
% TIME USED: 83%
NO. MEN EMPLOYED: 5-8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 474,700.00
CONTRACTOR: Konitz Contracting
FROM (town): Lewistown, MT
AWARD DATE: March 11, 1985
DATE WORK STARTED: May 20, 1985
PROBABLE COMPLETION DATE: Oct. 30, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2-4

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Contractor completed crushing operations at Bowmans Corner pit No. 043107 9-10-85 crushing 10,000± tons.

Contractor moved crushing operations to Dutton at the Rudy DeBruycker Pit No. 043113 and crushed out 4727.99 tons completing crushing operations at Dutton with 10,000± tons.

Plans are to move in and complete the Geraldine Pit No. 043138 as soon as all permits are obtained.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

99

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: BRS 396-1(1)9 DATE SURVEY AUTHORIZED: 2/22/85

PROJ. NAME: Near Savoy DATE WORK STARTED: _____

LENGTH: Bridge Structure ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: RS 338-1(1)7 DATE SURVEY AUTHORIZED: 9/14/84

PROJ. NAME: North of Harlem - Hogeland DATE WORK STARTED: _____

LENGTH: 8.8 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: RS 338-1(1) DATE SURVEY AUTHORIZED: 9/14/84

PROJ. NAME: North of Harlem - Hogeland DATE WORK STARTED: _____

LENGTH: 6.4 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Gt Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South (North Section) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 12-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

/81

CMS-16

DISTRICT: Gt Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: RS 330-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South (Middle Section) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 Miles ESTIMATED COMPLETION DATE: ????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 50

?? Pending availability of DOH Land Surveyor and other personnel to re-establish Section Corners.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: BRS 241-1(3)11 DATE SURVEY AUTHORIZED: 2/22/85

PROJ. NAME: East Fork Wayne Creek N.E. of Harlem DATE WORK STARTED: _____

LENGTH: Bridge Structure ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls - 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NO.: RS 228-3(6)22 DATE SURVEY AUTHORIZED: 3-25-85

PROJ. NAME: Highwood - N.E. DATE WORK STARTED: _____

LENGTH: 6.7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Not Assigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: -0-

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Gt Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: RS 228-2(5)30 DATE SURVEY AUTHORIZED: 12-22-83

PROJ. NAME: 5 Mi So Ft Benton-South DATE WORK STARTED: 1-15-85

LENGTH: 10.0 ESTIMATED COMPLETION DATE: 12-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: GREAT FALLS-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 7, 1985

PROJECT NO.: F 80-1(3)3 DATE SURVEY AUTHORIZED: 4-29-85

PROJ. NAME: 1.1 MI. S.E. OF FT. BENTON DATE WORK STARTED: _____

LENGTH: 0.8 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: NOT ASSIGNED TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: -0-

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NO.: F 24-4(5)56 DATE SURVEY AUTHORIZED: July 23, 1985

PROJ. NAME: Helmville Junction-East DATE WORK STARTED: August 19, 1985

LENGTH: 12.2 Miles ESTIMATED COMPLETION DATE: July 1986

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GREAT FALLS-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 7, 1985

PROJECT NO.: BRF 24-3(12)78 DATE SURVEY AUTHORIZED: 9-26-85

PROJ. NAME: EAST OF LINCOLN DATE WORK STARTED: _____

LENGTH: N/A STR. + APPR. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: NOT ASSIGNED TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: -0-

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-7-85

PROJECT NO.: BRF 21-1(6)3 DATE SURVEY AUTHORIZED: 10/29/84

PROJ. NAME: IRR. CANAL SW. OF CHOTEAU DATE WORK STARTED: ~

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 12/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: DANIEL L. BRACE TELEPHONE: 278-7431

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/4/85

PROJECT NO.: F 1-7(4)430 DATE SURVEY AUTHORIZED: 8/17/85

PROJ. NAME: Fort Belknap - East DATE WORK STARTED: 12/3/84

LENGTH: 16.3 miles ESTIMATED COMPLETION DATE: Aug. 1986

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GREAT FALLS - 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 7, 1985

PROJECT NO.: BRF 1-4(8)303 DATE SURVEY AUTHORIZED: 2-22-85

PROJ. NAME: No. FORK WILLOW CREEK DATE WORK STARTED: _____

LENGTH: N/A STR. & APPR. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: NOT ASSIGNED TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: -0-

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NO.: F 1-3(12)225 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Browning - Cut Bank DATE WORK STARTED: _____

LENGTH: 22.5 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Brown TELEPHONE: 338-2610

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

No work on this project during this Reporting Period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls - 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 7, 1985

PROJECT NO.: IR 15-7(23)343 DATE SURVEY AUTHORIZED: 7-26-85

PROJ. NAME: No. of Conrad North DATE WORK STARTED: _____

LENGTH: 11.0 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Not Assigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: -0-

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Gt Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 2, 1985

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Gt Falls-South Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: ???????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46%

??? Work suspended indefinitely.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

108

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
0128 F 26-1(1)3 Sidney - North Dakota Line	Gr., Gravel, PMS And Structure	Final Design	99.5	75%	10/31/85
0626 F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.	60.5	50%	12/01/85
0607 F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.	76	50%	01/01/86
0599 FR 1-10(12)639 Culbertson - West	PMS Overlay & Widening	Final Design		70%	01/01/86
0829 F 1-8(6)500 Saco - East	PMS Overlay & Major Widening	Prelim. P.I.H.	81	20%	04/01/86
0681 RS 247-1(1)0 Webster - East	GS.	Final P.I.H.		0%	10/01/86
0830 RS 438-1(4)0 Nashua - North	PMS Overlay	Comp. of Survey		0%	11/01/86
0595 F 25-1(6)0 Circle - North	PMS Overlay & Major Widening	Final P.I.H.	16	55%	12/01/86
0675 RS 344 -1 (5)29 7.5 Miles West of Froid	PMS Overlay & Widening	Prelim. P.I.H.	8	5%	01/01/87
0828 F 57-6(2)281 Circle - East	PMS Overlay	Comp. of Survey		0%	01/01/87
0529 BRF 42-3(6)73 S. of Glasgow (Milk River)	STR. and APPS.	Prelim. P.I.H.	28	20%	11/01/87
0796 RS 517-1(1)0 Coalridge - West	PMS Overlay	Comp. of Survey		0%	08/01/87
0596 F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay, Major Widening & STRS.	Comp. of Survey		0%	11/01/87
0585 F 62-2(6)12 S. of Culbertson	G., GS., PMS. & STRS.	Comp. of Survey		0%	07/01/89
0767 M 5008(1) Sarg. Ave. & Allard St.-Glv.	G., GS., PMS., STM-SWR. & S-Walk	Prelim. P.I.H.		5%	08/01/90
		TOTAL =	369	Hours	

DISTRIBUTION: ORIGINAL - CONSTRUCTION BUREAU
CC - DISTRICT OFFICE
ORIGINATING OFFICE

RM:tle:1D:U/BKUP

/09

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: october 1, 1985

PROJECT NO.: IR000B(5)& F000B(11) CONTRACT AMOUNT: $1,023,152.00
PROJ. NAME: weigh scales CONTRACTOR: Morgen & Oswood
LENGTH: — FROM (town): Great Falls, MT.
COUNTY: Various Counties AWARD DATE: 11-5-84.
CONTRACT TIME: 130 W.D. DATE WORK STARTED: 4-1-85
ORDER TO PROCEED DATE: 3-1-85 PROBABLE COMPLETION DATE: 10-30-85
% COMPLETE: 80 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 77 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10 NO. HOURS PER SHIFT: 8 to 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: Glendive, MT. 59330

GENERAL: Progress has been fair, wet conditions slowed down progress at the Kalispell and Shelby sites.
Glendive District - Complete, except for the installation of Heaters at some sites.
Butte District - Need to install some Heaters, & sump pumps yet.
Missoula District - Complete, except for some Heaters & Sump pumps.
Great Falls District - Work is in progress for the slabs to the new scale pit, at the Shelby (S.B) site.
Billings District - Harlowton Scale site completed.
Crow Agency - New scale pit, tunnels and Foundation for the new building is completed. Billings sides - old pit & slabs removed & began forming for the new scale pits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: Seven Seal Projects
PROJ. NAME: Various Counties
LENGTH: 103.3 miles
COUNTY: Six Counties
CONTRACT TIME: ~~150~~ Completed by 9-15
ORDER TO PROCEED DATE: 4-22-85
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 8-23-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Durocher
NO. OF ENG. PERSONNEL EMPLOYED: 1

CONTRACT AMOUNT: $ 1,396,076.00
CONTRACTOR: Baltrusch Constr Co.
FROM (town): Havre
AWARD DATE: April 3, 1985
DATE WORK STARTED: 5-9-85
PROBABLE COMPLETION DATE: Comp 8-23-85
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —
TELEPHONE: 228-8091
ADDRESS: Box 176
Dodson, Mt. 59524

GENERAL: Project Completed on 8-23-85 with Final estimate being submitted to District Office for Checking on 10-2-85
This is the Final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

111

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1985

PROJECT NO.: RTF-HES 1-10 (14) 648
PROJ. NAME: Bainville-West
LENGTH: 8.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 9
% TIME USED: 63
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,013,125
CONTRACTOR: Portable Pavers
FROM (town): Miles City
AWARD DATE: February 8, 1985
DATE WORK STARTED: August 8, 1985
PROBABLE COMPLETION DATE: June 1, 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: Work this past period consisted of ditch clearing, slope work, and placing of concrete drain chute in cut section in mile 6 of the project. Crushing of plantmix aggregate is complete, andhhauling to the stockpile site is 90% complete. The contractor plns on moving in the hot plant the second week of October.

Items and percent complete are: Unclassified Excavation-95%; Dozer Hours-98%; AC-DC concrete 100%; Plant Mix Aggregate 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCT 1, 1985

PROJECT NO.: RTF BRF [redacted] - [redacted] 20-2(8)33

CONTRACT AMOUNT: $4,034,502.03

PROJ. NAME: SAVAGE-CRANE

CONTRACTOR: PRINCE INC.

LENGTH: 9.0

FROM (town): FORYSTH MONT. POBox 440 59327

COUNTY: RICHLAND

AWARD DATE: JUNE 28, 1985

CONTRACT TIME: 150 W.D.

DATE WORK STARTED: 9-9-85

ORDER TO PROCEED DATE: 8-5-85

PROBABLE COMPLETION DATE: 10-30-86

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 0

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Bernard Kelly

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 2-6

ADDRESS: Glendive Montana 59330

GENERAL: Sub Contractor ROS MAR Fences arrived on project on 9-9-85, Worked on week and left for another project. Work consisted of installing some panel posts. Prime Contractor Prince Inc. came to project on 9-16-85 just to unload culverts as they arrived on project. Plans are to start installing culverts maybe by the end of this week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: F RTF BRF 20-2(7)52

CONTRACT AMOUNT: $ 11,466,961.47

PROJ. NAME: Sidney - Fairview

CONTRACTOR: H.L.O.E. Const. Co.

LENGTH: 11.1 MILES

FROM (town): Great Falls

COUNTY: RICHLAND

AWARD DATE: August 28, 1985

CONTRACT TIME: 180 DAYS WORK

DATE WORK STARTED: 9-23-85

ORDER TO PROCEED DATE: 9-30-85

PROBABLE COMPLETION DATE: 11-15-86

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 0

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. Kelly

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: Glendive

GENERAL: Work consisted mostly of Clearing & Grubbing Station 170+00 To 286+00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1985

PROJECT NO.: RTF-HRF 22-2 (5) 47
CONTRACT AMOUNT: $

PROJ. NAME: Antelope-N & S
CONTRACTOR:

LENGTH: 5.4 miles
FROM (town):

COUNTY: Sheridan
AWARD DATE:

CONTRACT TIME:
DATE WORK STARTED:

ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE: 9-1-86

% COMPLETE:
NO. DAYS WORKED PER WEEK:

% TIME USED:
NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
TELEPHONE: 787-5701

NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: P.O. Box 556
Culbertson

GENERAL: Five man survey crew worked 2 weeks on construction layout this past period when not engaged in construction inspection duties on other projects. Layout is 10% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1985

PROJECT NO.: F 22-3 (1) 81
PROJ. NAME: Culbertson-North
LENGTH: 7.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 5
% TIME USED: 76
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,060,641
CONTRACTOR: Baltrusch
FROM (town): Havre
AWARD DATE: October 31, 1984
DATE WORK STARTED: August 21, 1985
PROBABLE COMPLETION DATE: June 1, 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 7
TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: Gravel sub-contractor crushed, hauled, and stockpiled all surfacing material for the project this past period with the exception of Plant Mix aggregate..about 5 days crushing to complete. The hot plant is on the project and ready to begin work as soon as the mix design arrives.

Items and percent complete are as follows: Surfacing material in stockpile - 100%. P.M. aggregate in stockpile 90%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

116

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1985

PROJECT NO.: F 23-1 (6)1 M 3001 (3)
PROJ. NAME: Main & Haynes Leighton Blvd. Miles City Miles City
LENGTH: 3.8 miles
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7/18/84
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: -
ACTUAL COMPLETION DATE: 7/19/85

CONTRACT AMOUNT: $4,807,849.26
CONTRACTOR: Holm-Sutherland Co. Inc.
FROM (town): Billings, Mt
AWARD DATE: 4/13/84
DATE WORK STARTED: 7/19/84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/19/85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Two people worked on the final notes until September 13, 1935 when the notes and all supporting data was sent to the district office. This will be the final Progress Report for these projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

117

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 1, 1985

PROJECT NO.: BRF 23-2(9)81 CONTRACT AMOUNT: $ 2,378,094
PROJ. NAME: S.E. of BROADUS CONTRACTOR: COP CONSTR. CO.
LENGTH: 6.0 MILE FROM (town): BILLINGS, MONTANA
COUNTY: POWDER RIVER AWARD DATE: 9-16-85
CONTRACT TIME: 180 WD DATE WORK STARTED: 11-5-84
ORDER TO PROCEED DATE: 10-22-84 PROBABLE COMPLETION DATE: 10-25-85
% COMPLETE: 90 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 60 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 23 AVE. NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: 8-2-85
PROJECT MANAGER: LEE L. SCHWENT TELEPHONE: 436-2935
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: BROADUS, MONTANA

GENERAL: GRADING - CONTRACTOR INSTALLED 12" EMBANKMENT PROTECTOR DIKE @ STA. 58+35 LT. & RT., INSTALLED PERMANENT ROADWAY SIGNS, DELINEATORS, GUARDRAIL, PAINTED DASHED YELLOW & ANC SOLID WHITE SHOULDER STRIPE LT. & RT.

BRIDGE - PRIME CONTRACTOR REMOVING OLD TRUSS BRIDGE & MINOR CLEAN-UP.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct 1, 1985

PROJECT NO.: BRF 62-1(5)4 CONTRACT AMOUNT: $

PROJ. NAME: Missouri River Bridge-Culbertson CONTRACTOR:

LENGTH: 0.8 Miles FROM (town):

COUNTY: Roosevelt and Richland AWARD DATE:

CONTRACT TIME: 260 W.D. DATE WORK STARTED:

ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:

% COMPLETE: NO. DAYS WORKED PER WEEK:

% TIME USED: NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Greuft TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: Drawer L

Wolf Point, Mt. 59201

GENERAL: This project was let to contract on September 28, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: IR-94-3(35)115
PROJ. NAME: Hathaway E&W
LENGTH: 14.2 miles
COUNTY: Custer & Rosebud
CONTRACT TIME: 90 w.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100 %
% TIME USED: 83
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 9-20-85

CONTRACT AMOUNT: $ 2079 805.47
CONTRACTOR: Meyer Constr Co.
FROM (town): Billings, Mt.
AWARD DATE: 12-10-84
DATE WORK STARTED: 3-1-85
PROBABLE COMPLETION DATE: 9-25-85
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-1-85

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: D. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: Miles City Mt.

GENERAL: Contractor Completed final clean up on 9-20-85. three men worked part time on Final estimate data.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/1/85

PROJECT NO.: ~~I-94-4(34)148~~ I-94-4(34)148

CONTRACT AMOUNT: $ 10,499,622.50

PROJ. NAME: SHIRLEY-WEST

CONTRACTOR: BEVCAR GEN. CONST. INC.

LENGTH: 5.9 MILES

FROM (town): REDMOND, MT.

COUNTY: CUSTER

AWARD DATE: 3/31/83

CONTRACT TIME: 260 WD

DATE WORK STARTED: 5/16/83

ORDER TO PROCEED DATE: 5/17/83

PROBABLE COMPLETION DATE: ———

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: ———

% TIME USED: 99

NO. SHIFTS PER DAY: ———

NO. MEN EMPLOYED: ———

NO. HOURS PER SHIFT: ———

ACTUAL COMPLETION DATE: 5/23/85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5/23/85

EFFECTIVE OPENING DATE: ———

PROJECT MANAGER: SWANSON

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: ALL ITEM WERE COMPLETED 5/23/85

FINAL IS 95% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

12

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/1/85

PROJECT NO.: IR94-4(37)155 CONTRACT AMOUNT: $2,087,511.30
PROJ. NAME: PRAIRIE CO. LINE-WEST CONTRACTOR: PORTABLE PAVERS, INC.
LENGTH: 8.9 MILES FROM (town): MILES CITY, MT.
COUNTY: CUSTER AWARD DATE: 1/3/85
CONTRACT TIME: 90 WD DATE WORK STARTED: 3/20/85
ORDER TO PROCEED DATE: 4/16/85 PROBABLE COMPLETION DATE: 10/18/85
% COMPLETE: 99 NO. DAYS WORKED PER WEEK: 6
% TIME USED: 92 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9 NO. HOURS PER SHIFT: 12
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: SWANSON TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF PLACING OGFC AND INSTALLING GUARDRAIL. ALL ITEMS WERE COMPLETED 10/1/85 EXCEPT FOR SEEDING AND MINOR CLEANUP. SUB-CONTRACTOR WORKED 13 DAYS ON GUARDRAIL

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

122

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: RS-BRS-258-1(5)11
CONTRACT AMOUNT: $ 743 049
PROJ. NAME: Dagmar N.D. Line
CONTRACTOR: Earth Builders Inc.
LENGTH: 8.5 miles
FROM (town): Bismarck N.D.
COUNTY: Sheridan
AWARD DATE: August 1, 1985
CONTRACT TIME: 60 w.d.
DATE WORK STARTED: August 23, 1985
ORDER TO PROCEED DATE: August 26, 1985
PROBABLE COMPLETION DATE: June 1, 1986
% COMPLETE: 50
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 30
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 25
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: D. Strohmayer
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Miles City, Mt.

GENERAL: Plant mix operations began on September 13 1985. The first lift is complete with about 6,000 ton remaining on the second lift.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 1, 1985

PROJECT NO.: RS-BRS 261-1(3) 0
PROJ. NAME: Wibaux - North
LENGTH: 4.8 miles
COUNTY: Wibaux
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 8-26-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 788,956.50
CONTRACTOR: Earth Builders, Inc.
FROM (town): Bismarck, N. Dak.
AWARD DATE: 7-25-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 5-30-86
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken Quale
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Glendive, MT.

GENERAL: No work performed on project this past period, Contractor began moving in equipment on october 1, 1985, with plans to start hauling plant mix aggregate to the project from Glendive.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30-1985

PROJECT NO.: RS 344-1 (4) 15
PROJ. NAME: Froid - West
LENGTH: 7.5 Miles
COUNTY: Roosevelt
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 8-5-85
% COMPLETE: 35
% TIME USED: 36
NO. MEN EMPLOYED: ~~35~~ 41
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $1,654,341.24
CONTRACTOR: Prince Inc.
FROM (town): Forsyth, MT.
AWARD DATE: June 28-1985
DATE WORK STARTED: July 31-1985
PROBABLE COMPLETION DATE: 6-15-86
NO. DAYS WORKED PER WEEK: 5-6
NO. SHIFTS PER DAY: One
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of: Uncl. exc., culverts & 1½" C.B.C. Uncl. exc. is 80% complete, culverts - 90% & 1½" base - 35%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~August 27, 1985~~ oct 1

PROJECT NO.: HP 1099-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: 0
COUNTY: Sheridan-Roosevelt-Daniels
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 33
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 161,156
CONTRACTOR: Eckart
FROM (town): Miles City
AWARD DATE: March 11, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: October 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. The pit Reclamation Plan is in the process of re-negotiation for the Seobey source. The contract time which was ceased on July 1 will be resumed on September 9.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

/ 26

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct 1, 1985

PROJECT NO.: SMP 1799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: NA
COUNTY: Garfield, Petroleum, Fallon & Custer
CONTRACT TIME: 114 w.d.
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 33
% TIME USED: 61
NO. MEN EMPLOYED: 5-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: ~~$104,328.25~~ $674,495.00
CONTRACTOR: Boltrusch Constr. Co.
FROM (town): Havre, mt. 59501
AWARD DATE: 3-28-85
DATE WORK STARTED: 8-08-85
PROBABLE COMPLETION DATE: 12-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 2-3

TELEPHONE: 653-1050
ADDRESS: Drawer L
Wolf Point, mt. 59201

GENERAL: Garfield County Pit: Stockpile was completed on 9-12-85.
Petroleum County Pit: Approx. 50% of 1/2" C.T.S. Gr. 4A has been produced with 24% hauled to a stockpile.
Fallon County Pit: Production started on 9-30-85 with only a few hundred ton produced.
Custer County Pit: No work
Items and % complete are: Haul 29%, 1/2" C.T.S. Gr. 4A 35%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: RS 489-1(1)0 DATE SURVEY AUTHORIZED: 8/22/85

PROJ. NAME: KINSEY ROAD DATE WORK STARTED: _____

LENGTH: 8.6 MILES ESTIMATED COMPLETION DATE: 7/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: BRS 504-1(1)3 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Cabin Creek Br. DATE WORK STARTED: Aug 16, 1985

LENGTH: 0.5 ESTIMATED COMPLETION DATE: Aug 30, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4-6 % COMPLETE: 100 Final Report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: RS 438 -1(4)0 DATE SURVEY AUTHORIZED: 2/11/85

PROJ. NAME: NASHUA - NORTH DATE WORK STARTED: _____

LENGTH: 13.4 MILES ESTIMATED COMPLETION DATE: 2/17/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: RS 323 -1(6)0 DATE SURVEY AUTHORIZED: 4/4/85

PROJ. NAME: EKALAKA - SOUTH DATE WORK STARTED: _____

LENGTH: 8.2 MILES ESTIMATED COMPLETION DATE: 4/30/87

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: N.E. OF ALBION (LITTLE MISSOURI) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 9/4/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: BRF 320-2(1)5 DATE SURVEY AUTHORIZED: 3/1/85

PROJ. NAME: O'FALLON CREEK (S.W. OF ISMAY) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 4/30/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: RS 261-2(1)26 DATE SURVEY AUTHORIZED: 11/8/84

PROJ. NAME: RICHLAND CO. LINE - NORTH DATE WORK STARTED: _____

LENGTH: 7.4 MILES ESTIMATED COMPLETION DATE: 2/17/87

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER - EAST DATE WORK STARTED: _____

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - E & W DATE WORK STARTED: _____

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: 7/22/87

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: IR 94-7(17)235 DATE SURVEY AUTHORIZED: 5/31/85

PROJ. NAME: WIBAUX - EAST & WEST DATE WORK STARTED: _____

LENGTH: 15.2 MILES ESTIMATED COMPLETION DATE: 11/19/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: IR 94-6(37)217 DATE SURVEY AUTHORIZED: 8/22/85

PROJ. NAME: GLENDIVE - EAST DATE WORK STARTED: _____

LENGTH: 17.6 MILES ESTIMATED COMPLETION DATE: 12/16/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: IR 94-5(24)170 DATE SURVEY AUTHORIZED: 8/22/85

PROJ. NAME: TERRY - EAST & WEST DATE WORK STARTED: _____

LENGTH: 8.3 MILES ESTIMATED COMPLETION DATE: 4/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: IR 94-4(40)128 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: MILES CITY-WEST DATE WORK STARTED: _____

LENGTH: 9.1 MILES ESTIMATED COMPLETION DATE: 11/26/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: F 57-6(2)280 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: CIRCLE - EAST DATE WORK STARTED: _____

LENGTH: 17.1 MILES ESTIMATED COMPLETION DATE: 4/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 4/30

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-6-85

PROJECT NO.: BRF-57-5(7)192 DATE SURVEY AUTHORIZED: 8-7-85

PROJ. NAME: Jordan East & West DATE WORK STARTED: 8-19-85

LENGTH: 18 Miles ESTIMATED COMPLETION DATE: 1986

DATE SUBMITTED TO DISTRICT: 9-6-85

PROJECT MANAGER: KEN QUALE TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 2%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENWOOD

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: USRS CANEC 2.6 MI. W. OF SIDNEY DATE WORK STARTED:

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 3/21/86

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: F-37-3(2)69 DATE SURVEY AUTHORIZED: 2-8-85

PROJ. NAME: Ashland East DATE WORK STARTED: 8-20-85

LENGTH: 7.8 miles ESTIMATED COMPLETION DATE: 11-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Struhmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 5%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: F 27-2(3)25 DATE SURVEY AUTHORIZED: 8/22/85

PROJ. NAME: BAKER - SOUTH DATE WORK STARTED: _____

LENGTH: 6.1 MILES ESTIMATED COMPLETION DATE: 3/15/87

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: BRF 26-1(5)1 DATE SURVEY AUTHORIZED: 8/23/85

PROJ. NAME: YELLOWSTONE RIVER SE OF SIDNEY DATE WORK STARTED: _____

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 6/5/87

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: BRF 14-6(1)257 DATE SURVEY AUTHORIZED: 11-7-84

PROJ. NAME: Porcupine overflow N.W. of Forsyth DATE WORK STARTED: 8-5-85

LENGTH: 0.5 m/e ESTIMATED COMPLETION DATE: 12-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 50%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: BRF 1-10(15)623 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOX ELDER CR. - E. OF BROCKTON DATE WORK STARTED: _____

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/9/88

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: FR-1-9(11)546 DATE SURVEY AUTHORIZED: 2-7-85

PROJ. NAME: Nashua-West DATE WORK STARTED: 2-4-85

LENGTH: 8.4 miles ESTIMATED COMPLETION DATE: 11-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Durocher TELEPHONE: 228-8011

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENOVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1985

PROJECT NO.: RS 516-1(1)14 & RS 519-1(1)0 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: COALRIDGE - WEST & COALRIDGE - NES DATE WORK STARTED: _____

LENGTH: 13.1 MILES ESTIMATED COMPLETION DATE: 11/19/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE final dsn.
✓	RS 302-1 (2) 0 Rimrock Road - Molt	Reconstruction G, GS, PMS	Public Hearing	20	7	2-88
✓	M 6901-1 (1) 0 Laurel - 1st Avenue	Upgrading PMS Overlay	Final Design	0	70	10-85
✓	F 4-2 (5) 54 Laurel East - Mossmain	Upgrading PMS Overlay	Final Design	56	50	10-85
✓	F 16-2 (3) 29 Klein - South	Upgrading PMS Overlay	Pre-P.I.H.	56	20	1-86
✓	F 63-2 (2) 19 Judith Gap - Moore	Upgrading Widen, PMS Overlay, Str.	Pre-P.I.H.	436	25	1-87
✓	RS 308-1 (6) 9 E. of Bearcreek - Belfry	Reconst. and Upgrading G, Widen, GS, PMS	Final Design	88	55	12-86
* ✓	RS 306-1 (3) 2 Columbus - North	Reconstruction G, GS, PMS, Str.	Pre-P.I.H.	32	15	1-88
* ✓	RS 500-2 (2) 19 Mosby - South	Reconstruction G, GS	Pre-P.I.H.	0	6	1-89
	F 37-1 (10) 9 Busby - West	Reconstruction G, GS, PMS	Final P.I.H.	0	40	12-87
	F 37-1 (10) 19 Busby - East and West	Reconstruction G, GS, PMS	Pre-P.I.H.	56	5	11-88

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* - Additional Field Survey Data Required.

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-2-85

PROJECT NO.: F45-1 (7) 4
PROJ. NAME: BIG TIMBER N. SIDE CONN.
LENGTH: 0.6 MILE
COUNTY: SWEET GRASS
CONTRACT TIME: 30 WORKING DAYS
ORDER TO PROCEED DATE: 8-26-85
% COMPLETE: 70%
% TIME USED: ■ 60%
NO. MEN EMPLOYED: 14 TO 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 323,756.50
CONTRACTOR: SWAN & SONS CONSTR., INC,
FROM (town): ANACONDA, MT.
AWARD DATE:
DATE WORK STARTED: 8-15-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: ROBERT CHARLTON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 932-4609
ADDRESS: P.O. BOX 1384
BIG TIMBER, MT. 59011

GENERAL: THE CONTRACTOR HAS COMPLETED THE UNCLASSIFIED ITEMS ON THE PROJECT WITH THE EXCEPTION OF SOME WASTE MATERIAL. THE ROCK ROYWAY IS COMPLETE AND 1½" BASE COURSE IS BEING PLACED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-2-85

PROJECT NO.: IR90-7(53)377
PROJ. NAME: GREYCLIFF E & W
LENGTH: 4.7 MILES
COUNTY: SWEET GRASS
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 100
% TIME USED: 83
NO. MEN EMPLOYED: 1 TO 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1 998 481.57
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS, MTS.
AWARD DATE:
DATE WORK STARTED: 6-7-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 4 TO 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: ROBERT CHARLTON
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 932-4609
ADDRESS: P.O. BOX 1334
B.G. TIMBER, MT. 59011

GENERAL: THE CONTRACTOR FINISHED PLACING THE PAINT STRIPING & THE PLASTIC WORDS & SYMBOLS ON THE PROJECT ON SEPT. 19, 1985, WHICH COMPLETES ALL WORK ON THE PROJECT WITH THE EXCEPTION OF THE REST AREA RENOVATION WHICH WILL BE DONE ON FORCE ACCOUNT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 30, 1985

PROJECT NO.: IR 90-8 (104) 420	CONTRACT AMOUNT: $ 1,548,806.90
PROJ. NAME: PARK CITY WEST - EAST SEC.	CONTRACTOR: NORTHERN IMPROVEMENT CO.
LENGTH: 6.6 MILES	FROM (town): FARGO, N.D.
COUNTY: STILLWATER	AWARD DATE: APRIL 30, 1985
CONTRACT TIME: 75 WORKING DAYS	DATE WORK STARTED: 7-29-85
ORDER TO PROCEED DATE: 6-10-85	PROBABLE COMPLETION DATE: 10-15-85
% COMPLETE: 30	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 94	NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 29	NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE: N/A	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A.	
EFFECTIVE OPENING DATE: N/A.	
PROJECT MANAGER: G.M. LORAN	TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 5	ADDRESS: 424 MOREY BILLINGS, MT.

GENERAL: THE ENTIRE ROADWAY LENGTH & WIDTH EXCEPT FOR BRIDGE ENDS HAS BEEN ROTO MILLED OFF WITH THE MATERIAL BEING STOCKPILED AT THE HOT PLANT SITE. ALL WORK ON CHANGE ORDER NO 1, MUD JACKING CONCRETE BRIDGE APPROACHES TO GRADE HAS BEEN COMPLETED. CRUSHING OF THE PLANT MIX MATERIAL & OGEC BEGAN ON 9-12-85 CRUSHING 2-10 HAVE STOPPED. PLANT MIX MATERIAL CRUSHING IS 80% COMPLETED FOR CONTRACT QUANTITY & 10% COMPLETE FOR O.G.E.C. CONTRACT QUANTITY. THE HOT PLANT IS BEING SET UP AND WAITING FOR MIX DESIGN. PLANT MIX OPERATIONS SCHEDULED TO BEGIN OCT. 9, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: ID 90-9(36)531 U2
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 91%
% TIME USED: 83%
NO. MEN EMPLOYED: 75
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR, INC.
FROM (town): REDMOND, WASHINGTON
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A.
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 14

TELEPHONE: 639-[redacted] 2429
ADDRESS: P.O. Box 642
LODGEGRASS, MT. 59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF SURFACING. PAVING WAS COMPLETED ON 9-30-85. APPROX. 4 DAYS OF O.G.F.C. REMAIN. ITEMS & PERCENT COMPLETE ARE AS FOLLOWS: MISC. 86%; GRADING 100%; SEEDING 97%; DRAINAGE 100%; SURFACING 95%; STRUCTURES 100%. ENGINEERING PERSONNEL ARE RUNNING POPPY LINE FOR PAVING & STRIPPING, STAKING GUARDRAIL & INSPECTING WORK IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1985

PROJECT NO.: I ID 90-9 (62) 543 & F 74-1 (2) 0 u-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company., Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 9-15-85

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 96

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 16

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 12

ADDRESS: Box 366
Wyola, Mt. 59089

GENERAL: Work in progress consists of Lewis Const. installing guard rail and signing on the project. These items were completed on 9-13-85. Mark Rite Lines began striping on the project on 9-10-85 and finished the striping on 9-13-85. Only minor cleanup work remains to be done on the project.

Grading Items are 100% complete, Drainage items are 100% complete, Structures [illegible] are 100% complete, Asphalt Paving Items are 100% complete. Misc. Items are 98% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1985

PROJECT NO.: I ID 90-9 (38) 549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 99
% TIME USED: 96
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 9-15-85
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 343-2501
ADDRESS: Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of Interstate [redacted] Specialties Striping on the project. Striping was completed on 9-4-85. Only minor cleanup work remains to be completed on the project.

Grading Items are 100% complete, Drainage Items are 100% complete, Structures are 100% complete, Asphalt Paving Items are 100% complete, Misc. Items are 98% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1985

I ID 90-9 (36) 531 U-1
I ID 90-9 (38) 549 U-1

PROJECT NO.: F 74-1 (2) 0 U-1
CONTRACT AMOUNT: $ 486,990.61

PROJ. NAME: Fencing- Lodge Grass to Wyoming Line
CONTRACTOR: Crow Tribe of Montana

LENGTH: 24.1 Miles
FROM (town): Crow Agency, Montana

COUNTY: Big Horn
AWARD DATE: July 5, 1985

CONTRACT TIME: See Contract
DATE WORK STARTED: 7-26-83

ORDER TO PROCEED DATE: 7-5-83
PROBABLE COMPLETION DATE: 10-15-85

% COMPLETE: 94
NO. DAYS WORKED PER WEEK: 5

% TIME USED:
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 1
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Schaak
TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Box 366
Wyola, Montana, 59089

GENERAL: Work in progress consists of the fencing contractor fencing the areas that could not be completed until Roadway construction was completed, on the Wyoming Line North and Wyola Connection Road.

1 engineering personnel is assigned to inspection duties.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 30, 1985

PROJECT NO.: RTE 7-1 (9)0
PROJ. NAME: WYO. LINE - NORTH
LENGTH: 26.2 MILES
COUNTY: CARBON
CONTRACT TIME: BY SEPT. 1, 1985
ORDER TO PROCEED DATE: APRIL 25, 1985
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: SEPT 5, 1985

CONTRACT AMOUNT: $518,630.00
CONTRACTOR: BALTRUSCH CONSTRUCTION CO.
FROM (town): HAVRE MONTANA
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED: JUNE 17, 1985
~~PROBABLE~~ COMPLETION DATE: SEPT. 5, 1985
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: SEPT. 10, 1985
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: 424 MOREY ST
BILLINGS MONTANA

GENERAL: THE CHIP SEALING OPERATIONS WERE COMPLETED ON AUG. 30, 1985 with the PILOT CARS CEASED ON AUG 31, 1985. MAIN RITE LINES STRIPED THIS PROJECT ON SEPT. 3, 4 & 5, 1985. ALL NOTES & TICKET WEIGHTS ARE being CHECKED AND THE FINAL SHOULD be in the BILLINGS DIV. OFFICE by OCT. 18, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 30, 1985

PROJECT NO.: E-RTF-NES 28-2 (11)82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 100
% TIME USED: 77
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 6-24-85

CONTRACT AMOUNT: $1,641,073.57
CONTRACTOR: REHBEIN EXCAVATION INC.
FROM (town): LINO LAKES, MINN
AWARD DATE: JULY 6, 1984
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-24-85
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-24-85

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT.

GENERAL: THIS PROJECT IS 100% COMPLETE. ALL NOTES AND SUPPORTIVE DATA FOR THE FINAL IS IN THE BILLINGS DIVISION OFFICE. THE CONSTRUCTION SUMMARY FOR THE DIARY LEFT TO GO.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-85

PROJECT NO.: F-HES.53-2(2)40
PROJ. NAME: LAVINA - SOUTH
LENGTH: 6.1 MILES
COUNTY: GOLDEN VALLEY
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 74
% TIME USED: 85
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,206,397.90
CONTRACTOR: CENTURY CONST.
FROM (town): LEWISTOWN
AWARD DATE: 4-26-85
DATE WORK STARTED: 6-3-85
PROBABLE COMPLETION DATE: 5-15-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 7
TELEPHONE: 636-4471
ADDRESS: LAVINA, MONTANA

GENERAL: THE CONTRACTOR FINISHED PAVING ON SEPT. 11, 1985. THE INTERIM STRIPE WAS PLACED ON SEPT. 16. THE CONTRACTOR PLANS ON INSTALLING THE GUARD RAIL, SIGNS & SEED THE PROJECT BEFORE WINTER SHUT DOWN.

ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC 56%, REMOVAL 100%, EXC 100%, CULVERT 100%, BRIDGE 29%, SURFACING 81%, & STRIPING 52%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/85

PROJECT NO.: F-HES 57-3(15)67
PROJ. NAME: Moore-Lewistown
LENGTH: 14.1 Miles
COUNTY: Fergus
CONTRACT TIME: 90 Workings Days
ORDER TO PROCEED DATE: 7/8/85
% COMPLETE: 30%
% TIME USED: 51%
NO. MEN EMPLOYED: 46
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,374,336.23
CONTRACTOR: Empire Sand & Gravel Co.
FROM (town): Billings, Mt.
AWARD DATE: June 6, 1985
DATE WORK STARTED: July 16, 1985
PROBABLE COMPLETION DATE: 6/1/86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Empire is scheduled to complete the crushing of the plant-mix aggergate and cover material October 4. The 1½" CBC has been placed between Sta. 0+00 and Sta. 291+75 West portion. The tons being 9419. The major portion of the grading is complete on the west portion and 2 miles on the East portion. 13,293 Cu. Yds. of Embankment in Place or 50% complete.

The Detour at Sta. 128 is in place and being used as the pipe sub-contractor removes a wood structure and installs dual 66"s 51"R x 68' c.s.p.a. Two TS-14 scrapers are being used for grading in the larger fill areas and their widening machine is being used on narrow fills.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

151

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30,1985

RTF 57-3 (11) 88

PROJECT NO.: F-HES 57-3 (16) 97
PROJ. NAME: E. of Lwn-East Grassrange-West
LENGTH: 14.9 miles
COUNTY: Fergus
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 4/29/85
% COMPLETE: 97
% TIME USED: 90
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,790,151.70
CONTRACTOR: Glenn Rehbein Excavating, Inc
FROM (town): Missoula, Mt
AWARD DATE: April 3, 1985
DATE WORK STARTED: 4/23/85
PROBABLE COMPLETION DATE: 11/1/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 2-4

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt.

GENERAL: Rain and snow has halted all clean-up efforts. A good week of work remains to be done on clean-up. A small portion of the project remains to be seeded. The completion of seeding will depend on the weather.

Lewis Construction completed the installation of guard rail and delineator on the projects on September 30.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

/52

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30 1985

PROJECT NO.: RTFG1-3(4)50 & RTFG1-4(3)108
CONTRACT AMOUNT: $ 329,326.00
PROJ. NAME: Seal & Cover.
CONTRACTOR: Riverside Contracting, Inc.
LENGTH: 26.6 Miles
FROM (town): Plains
COUNTY: Fergus & Phillips
AWARD DATE: 04-02-85
CONTRACT TIME: Comp. 09-01-85
DATE WORK STARTED: 06-19-85
ORDER TO PROCEED DATE: 04-22-85
PROBABLE COMPLETION DATE: ~~09-~~
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 09-17-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
TELEPHONE: 323-3466
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: P.O. Box 124
Roundup, Mont. 59072

GENERAL: Project is 100 % complete. One man working on final data at variable times when not working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

153

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-2-85

PROJECT NO.: M 1005(2)
PROJ. NAME: SOUTH 24TH ST. W.
LENGTH: 0.52 mi
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 8-5-85
% COMPLETE: 32%
% TIME USED: 52%
NO. MEN EMPLOYED: 26
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 844,283.69
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS
AWARD DATE: 6-28-85
DATE WORK STARTED: 8-20-85
PROBABLE COMPLETION DATE: 11-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 9 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF PLACEMENT OF C.B.C. TYPE B GR 2, PLANT MIX BASE GR 2, GRADING, ELECTRICAL WORK, PLACEMENT OF STORM DRAIN, PLACEMENT OF CONCRETE SIDEWALK, CURB-GUTTER, & MISC. WORK.

ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: SURFACING ITEMS ARE 20% COMPLETE, STORM DRAIN ITEMS ARE 85% COMPLETE, ELECTRICAL ITEMS ARE 25% COMPLETE, CONCRETE ITEMS ARE 20% COMPLETE, & MISC. ITEMS ARE 15% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: RS 381-3(3)0
PROJ. NAME:
LENGTH: 4.8 Miles
COUNTY: Musselshell
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,047,497.00
CONTRACTOR: Empire Sand & Gravel Co. Inc.
FROM (town): Billings
AWARD DATE: 08-28-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 323-3466
ADDRESS: P.O. Box 124
Roundup, Mt. 59072

GENERAL: Preconstruction Conference was held in the Billings District Office on September 18, 1985. Contractor expect to start work approximately October 10, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-85

PROJECT NO.: BR9052(4)
PROJ. NAME: Froze to Death Cr. Bridge
LENGTH: 0.00 Miles
COUNTY: Treasure
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: 8-15-85
% COMPLETE: 12
% TIME USED: 27
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $96,672.00
CONTRACTOR: Flynn Co., Inc.
FROM (town): Billings, MT
AWARD DATE:
DATE WORK STARTED: 9-11-85
PROBABLE COMPLETION DATE: 11-8-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 252-9735
ADDRESS: Dept. of Hwys.
Billings, MT

GENERAL: Revised contract time assessment starting date is 9-11-85. Treasure County completed detour and signing on 9-10-85. All piling is driven, concrete was placed for Bents No. 1 & 2 caps, the existing structure was removed and the rip rap was placed. All above items are 100% complete, except concrete is 60% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-2-85

PROJECT NO.: HES-M 4141(11)
PROJ. NAME: VARIOUS LOCATIONS-BLGS.
LENGTH: 0.0 Mi
COUNTY: YELLOWSTONE
CONTRACT TIME: BY NOV. 14, 1985
ORDER TO PROCEED DATE: 9-13-85
% COMPLETE:
% TIME USED: ~
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 113,736.00
CONTRACTOR: MIDLAND ELECTRIC
FROM (town): BILLINGS
AWARD DATE: 8-28-85
DATE WORK STARTED: 9-30-85
PROBABLE COMPLETION DATE: NOV. 14, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT

GENERAL: THIS PROJECT WAS LET ON AUGUST 22, 1985 & AWARED ON AUGUST 28, 1985. THE PRECONSTRUCTION WAS HELD ON SEPTEMBER 20, 1985.

THE CONTRACTOR STARTED INSTALLING SIGNAL STANDARD BASES AT THE INTERSECTION OF S. 27TH. ST. & 1ST AVE S. ON 9-30-85, & EXCAVATION AT THE AIRPORT INTERSECTION ON 10-1-85. PROJECT ITEMS ARE 3% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/85

PROJECT NO.: HES 80-3(1)63
PROJ. NAME: North of Stanford
LENGTH: 0.0 Miles
COUNTY: Judith Basin
CONTRACT TIME: 20 Working Days
ORDER TO PROCEED DATE: 8/26/85
% COMPLETE: 90%
% TIME USED: 30%
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 27,292.50
CONTRACTOR: Wickens Const.
FROM (town): Lewistown, Mt.
AWARD DATE: 8/1/85
DATE WORK STARTED: 9/11/85
PROBABLE COMPLETION DATE: 10/15/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: The contractor completed placing the pipe and Embankment in place Oct. 1 and is scheduled to complete the finish grading and signing the week of Oct. 7. Seeding after the 15th of Oct.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-16

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-2-85

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CREEK BR. DATE WORK STARTED: 10-31-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ROBERT CHARLTON TELEPHONE: 932-4609

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1985

PROJECT NO.: RS 551-1(1)0 DATE SURVEY AUTHORIZED: 02-21-84

PROJ. NAME: Geyser-North. DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 323-3466

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/85

PROJECT NO.: RS 297-1(01)24 DATE SURVEY AUTHORIZED: 10/7/85

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/85

LENGTH: 8.0 mi. ESTIMATED COMPLETION DATE: n/a

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/85

PROJECT NO.: RS 236-1(07)0 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: Hilger-Winifred DATE WORK STARTED: 2/8/85

LENGTH: 24.12 mi. ESTIMATED COMPLETION DATE: 2/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

Work will begin when crew becomes available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

160

CMS-16

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-2-85

PROJECT NO.: F45-1(8)0 DATE SURVEY AUTHORIZED: 8-28-85

PROJ. NAME: BG TIMBER NORTH DATE WORK STARTED: 9-16-85

LENGTH: 2.5 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ROBERT CHARLTON TELEPHONE: 932-4609

NO. PERSONNEL ASSIGNED: 3 TO 4 % COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 2, 1985

PROJECT NO.: F 53-1(6)6 F 53-2(3)34 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS - BROADVIEW BROADVIEW - LIVINA DATE WORK STARTED: 1-10-84

LENGTH: 28.4 & 6.2 MI ESTIMATED COMPLETION DATE: 11-15-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

REV. 7/15/85

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
FH 61-1(5) Northfork Flathead River Highway	Flathead County	9.655	Grading and aggregate surfacing	---	83% 10/15/86	Hilde Construction Co., Inc. $4,033,405.45
FH 12-1(2) and F-HES 5-3(26)133 Whitefish-Eureka Hwy	Flathead & Kootenai Flathead & Lincoln Co.	---	Grading and surfacing	---	---	Poe Asphalt Paving, Inc. $3,676,846.90
OMAD 18(13) Minuteman Missile Base Roads	Cascade, Judith Basin, and Teton Co.	36.5	Crushed aggregate surfacing	---	---	Konitz Contracting, Inc. $518,400.00
OMAD 18(14) Minuteman Missile Base Roads	Fergus and Wheatland Co.	33.50	Crushed aggregate surfacing	---	---	Konitz Contracting, $579,460.00

GP:ml:3gg